

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 1

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
I070	089 SN	KA-1266-04 NHPP	BETTIS KOSS CONST JT VENTURE 524102231 E I-70: POLK/QUINCY: FR 0.2 MI E OF I-70 / MACVICAR AVE E AND S TO 0.1 MI S OF I-70 / 4TH ST IN TOPEKA IN SN CO.	GRBRS	2.03 MI	239,178,617.48	10/16/2024 10/29/2024	(01/06/25) (10/27/27)		Topeka Const 6.17
K099	099 WB	KA-2603-03 ACSTP	EBERT CONST CO INC & SUBS 524022141 E K-99: FR K-99/I-70 JCT N 2 MI IN WB CO	GRSU	2.34 MI	11,153,414.93	02/21/2024 03/13/2024	04/15/24 (07/25/25)		Wamego Const 55.89
U040	023 DG	KA-2841-02 ACNHP	KINGS CONST CO INC 523052161 E US-40/K-10 BR#088 INTCHNG IMPRVMT.	GRBRS	0.58 MI	14,649,057.95	05/24/2023 06/08/2023	09/18/23 (11/01/24)		Topeka Const 105.48
U024	089 SN	KA-3236-01 NHPP	KOSS CONST CO 523062141 E US-24: BR 084 & BR 085 & BR RPR 086 & BR 087, FR 468 FT E OF THE US24/TOPEKA BLVD INTERS E TO THE SN/JF COLN IN SN CO.	GRBRS	3.61 MI	50,125,043.74	06/21/2023 07/05/2023	08/01/23 (05/28/27)		Topeka Const 38.65
U024	044 JF	KA-3542-01 NHPP	KOSS CONST CO 523062131 E US-24: BR#003 EB OVER MUDDY CREEK AND FR SN/JF CO LN E TO 1.8 MI OF SN/JF CO LN IN JF CO.	GRBRS	1.97 MI	18,211,549.20	06/21/2023 07/05/2023	08/01/23 (05/28/27)		Topeka Const 38.65
U040	023 DG	KA-3634-03 ACNHP	EMERY SAPP & SONS INC & SUBS 524062131 E US-40/K-10: SOUTH LAWRENCE TRAFFICWAY IN DG CO.	GRBRS	7.40 MI	171,417,843.43	06/20/2024 07/08/2024	08/27/24 (09/15/28)		Topeka Const 11.57
U036	066 NM	KA-3880-01 BRF	REECE CONSTRUCTION COMPANY INC 523082141 E US-36: BR#001 (NORTH FORK BLACK VERMILLION RIVER) LOC 1.06 MI E OF THE NM/MS COLN IN NM CO.	GRBRS	0.01 MI	4,213,390.13	08/23/2023 09/11/2023	01/08/24 (10/25/24)	91.90	Horton Const 91.90 210
K009	066 NM	KA-3885-01 BRF	EBERT CONST CO INC & SUBS 523022151 E K-9: BR#016 (SPRING CREEK DRAINAGE) LOC 6.45 MI E OF K-9/K-62 JNC IN NM CO.	GRBRS	0.08 MI	1,184,060.55	02/15/2023 03/08/2023	03/25/24 (09/13/23)	100.00	Horton Const 100.00 80
U073	003 AT	KA-3889-01 BRF	A M COHRON & SON INC 523042141 E US-73: BR #014 (WALNUT CREEK DRN) LOC 4.55 MI NW OF THE US-73/K-7 JCT.	GRBRS	0.08 MI	3,784,395.51	04/19/2023 05/10/2023	10/02/23 (11/01/24)	105.85	Horton Const 105.85 205
U073	003 AT	KA-3890-01	JULIUS KAAZ CONSTR CO INC 524102101 E US-73: BR #016 (U ST) OVER US-73. LOC 0.52 MI S OF THE US-73/US-59 JCT IN AT CO.	BRREM	0.12 MI	878,007.00	10/16/2024 11/04/2024			Horton Const 0.00 30
U077	081 RL	KA-3922-01 NHPP	KING CONST CO INC & SUBS 523022161 E US-77: BR #039 OVER MILL CREEK LOC 1.57 MI N OF N JCT OF US-77/US-77	GRBRS	0.02 MI	2,167,885.79	02/15/2023 03/08/2023	10/16/23 12/10/24	100.00	Wamego Const 100.00 150
U077	058 MS	KA-3923-01 BRF	REECE CONSTRUCTION COMPANY INC 523042161 E US-77: BR #010 (FAWN CREEK) 2.73 MI E OF THE W JCT OF US-77/K-9.	GRBRS	0.09 MI	4,461,137.73	04/19/2023 05/10/2023	08/07/23 12/11/24		Wamego Const 103.95

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 1

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U077	058 MS	KA-3924-01 NHPP	KING CONST CO INC & SUBS 524092141	E BR 019 (DEER CREEK) ON US-77 LOC 8.88 MI N OF THE W US-77/US-36 JC IN MS CO.	BRRPL 0.04 MI	2,724,176.10	09/18/2024 10/14/2024	11/04/24 (06/17/25)	13.75 13.75	Wamego Const 160
I435	046 JO	KA-4275-02 NHPP	CLARKSON CONST CO 524032141	E I-435: BR 207 AND 208, LOC AT I-435/MIDLAND DR INTCH (SB & NB LANES)3.05 MI S OF THE JO/WY CO LI IN JO CO.	GRBRS 0.07 MI	9,915,810.38	03/20/2024 04/05/2024	06/07/24 (11/21/25)		Olathe Const 44.14
U075	007 BR	KA-4798-03 NHPP	BETTIS ASPHALT & CONST INC 521022021	E US75 FR 3.2 M N OF K20 N 2.4 M, BR #055 OVER (GREGG CRK DRAINAGE IN BR CO.	GRBRS 2.40 MI	8,217,977.53	02/19/2021 03/25/2021	06/07/21 06/21/23	100.00 100.00	Horton Const 296
U069	105 WY	KA-4881-02 NHPP	HAWKINS CONST CO 524112121	E BR (136) OVER KS RIVER/BNSF RR, LOC 2.05 MI N OF US-69/I-35 JCT IN K IN WY CO.	GRBRS 0.51 MI	121,849,845.46	11/20/2024 12/13/2024			Bonner Springs Const
U056	046 JO	KA-5420-01 ACNHP	AMINO BROTHERS CO INC 521102141	E E MAIN ST. (US-56) FROM SYCAMORE ST TO 275 FT W OF OLD HWY 56 IN THE CITY GARDNER, IN JO CO.	GRSU 1.01 MI	7,651,567.33	10/20/2021 11/21/2021	02/15/22 10/31/23		Olathe Const 100.00
K018	081 RL	KA-5469-01 NHPP	WILDCAT CONST CO INC & SUBS 523082151	E K-18 AT W K-18/K-177 RAMP JNCTN E TO 0.10 MI E OF THE E K-18/K-177 JNCTN	GRSU 0.48 MI	3,713,641.60	08/23/2023 09/11/2023	11/27/23 09/25/24		Wamego Const 126.18
U024	081 RL	KA-5564-01 HSIP	EBERT CONST CO INC & SUBS 524102191	E US-24: ROUNDABOUT AT US-24/K-113 JCT IN RL CO.	GRSU 0.39 MI	3,649,412.86	10/16/2024 10/29/2024	(06/18/25) (12/16/26)		Wamego Const 10.88
U024	081 RL	KA-5565-01 HSIP	EBERT CONST CO INC & SUBS 524102201	E US-24: ROUNDABOUT AT US-24/K-13 JCT IN RL CO.	GRSU 0.57 MI	4,888,945.45	10/16/2024 10/29/2024	(04/07/25) (11/01/25)		Wamego Const 10.88
U069	046 JO	KA-5700-03 ACNHP	US 69 EXPRESS CONSTR, JT VENTURE 002255700	E US-69 from 151st Street North to 103rd Street and 167th Street Interchange in Overland Park in Johnson County	CONST MI	506,605,622.58	09/29/2022 09/29/2022	11/03/22 (11/30/26)		tion and Materials 54.46
106 KA 5	106 STATE WIDE	KA-5705-01	GERSTNER ELECTRIC INC 522046131	E VARIOUS LOCATIONS ON I-70, I-635, I-35, I-435 IN JO & WY CO.	ITS 0.00 MI	5,548,373.58	04/20/2022 05/23/2022	10/03/22 (05/31/24)		Olathe Const
I035	056 LY	KA-5714-01 BRF	KING CONST CO INC & SUBS 523122141	E I35: BR#010 OVER LINCOLN ST LOC 1.78 MI E OF GRAPHIC ARTS RD IN EMPORIA IN LY CO.	GRBRS 0.07 MI	4,355,116.69	12/13/2023 01/05/2024	03/06/24 (08/08/25)		Emporia Const 59.42
I635	105 WY	KA-5717-01 BRF	CLARKSON CONST CO 523112191	E I635: BR #036 OVER (METROPOLITAN AVE) I-635 IN WY CO.	GRBRS 0.04 MI	6,226,308.06	11/15/2023 11/30/2023	02/14/24 12/09/24		Bonner Springs Const 104.15

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 1

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K007	022 DP	KA-5722-01 BRF	A M COHRON & SON INC 524032131	E K-7: BR #016 (MILL CREEK DRN) LOC 12.45 MI NW OF THE US-36/K-7 JCT DP CO.	GRBRS0.41 MI	3,555,529.57	03/20/2024 04/05/2024	(07/31/24) (06/01/25)	42.93 38.54	Horton Const 205
K099	099 WB	KA-5728-01 BRF	KING CONST CO INC & SUBS 524022151	E K-99: BR #072 (DRAGOON CREEK DRN) LOC 3.7 MI N OF K-31 IN WB CO.	GRBRS0.12 MI	3,119,036.05	02/21/2024 03/13/2024	07/02/24 (12/31/24)		Wamego Const
K063	066 NM	KA-5729-01 ACSTP	WILDCAT CONST CO INC & SUBS 524082121	E K63: BR NO 023 (TURKEY CR) 7.64 MI N OF W JCT US-36/K-63	GRBRS0.63 MI	5,724,952.34	08/21/2024 09/10/2024		0.00	Horton Const 220
K099	058 MS	KA-5764-01 BRF	EBERT CONST CO INC & SUBS 524092151	E K-99:BR 035 (JIM CREEK) LOC 4.26 MI N OF THE PT COLN IN MS CO.	GRBRS0.18 MI	2,508,724.76	09/18/2024 10/14/2024	(04/07/25) (11/01/25)	0.00	Wamego Const 170
I470	089 SN	KA-5766-01 FRP	A M COHRON & SON INC 523072141	E I-470: BR# 046 LOC 0.21 MI NW OF 10TH ST IN SN CO.	GRBRS0.13 MI	7,704,699.46	07/19/2023 08/03/2023	02/26/24 11/16/24		Topeka Const 81.79
106 KA 5	106 STATE WIDE	KA-5777-01	PHILLIPS SOUTHERN ELECT CO INC 522086131	E VAR LOC IN: CK, MG, GW, SN, WB, RL, DP, BR, OS, JA, GE, CD, MP, RS, EL TR, TH, SH, FI CO	ITS 0.00 MI	4,275,398.30	08/17/2022 09/02/2022	03/06/23 (12/31/24)	91.91 89.66	Topeka Const 445
I035	070 OS	KA-6075-02	J & J CONTRACTORS INC 524076131	E I-35: FR 4.8 MI S OF OS/FR COLN (ROCK CRK BRG) TO OS/FR COLN IN OS CO.	GDFC 0.00 MI	603,559.53	07/17/2024 08/08/2024	12/12/24 (02/28/25)	10.77 1.54	Garnett Const 65
I070	089 SN	KA-6122-01 ACNHP	WILDCAT CONST CO INC & SUBS 522022201	E BRIDGE REPAIR. I-70; 70-89-361.33(026), 70-89-361.75 (027),	BRRPR MI	13,557,786.16	02/16/2022 03/08/2022	05/16/22 (12/05/24)		Topeka Const 103.60
	046 JO	KA-6147-01 HSIP	TWIN TRAFFIC MARKING CORP 521052161	E EB AND WB I-435 FR METCALF TO ST LI, OFF RAMP WB I-435 TO SB I-35 F OV AND MRKG ON TOMAHAWK,	PAVMK 3.32 MI	784,884.90	05/19/2021 06/23/2021	07/23/24 08/20/24	72.50 72.50	Olathe Const 40
106 KA 6:	106 STATE WIDE	KA-6255-01 ACHSP	CC & I ENGR INC / DBA COMPASS CONSULT 522092131	E VAR LOC ON US-75, K-276, US-56, K-68, K-268, K-368, K-170 AND K 31. IN OS, CF, DG, FR, LY, SN, AND WB CO.	SG 120.29 MI	1,231,018.37	09/21/2022 10/18/2022	04/24/23 (01/01/25)	123.57 120.71	Topeka Const 140
K087	058 MS	KA-6314-01 ACSTP	HALL BROTHERS INC 522022151	E SCL OF VLIETS N TO US-36 JCT IN MS CO	O-LAY 8.60 MI	1,507,809.69	02/16/2022 03/08/2022	08/16/22 07/27/23	116.44 116.44	Horton Const 73
U036	058 MS	KA-6335-01	HALL BROTHERS INC 522026141	E NM/MS CO LI W TO WCL OF SENECA IN MS CO	MILOV 5.00 MI	1,562,401.02	02/16/2022 03/08/2022	08/16/22 07/27/23	115.07 116.44	Horton Const 73

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 1

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K009	066 NM	KA-6439-01 ACSTP	EBERT CONST CO INC & SUBS 524062151 E JOHN RIGGINS AVE FR 6TH ST TO 3RD ST	PEDBI	0.32 MI	1,065,137.42	06/20/2024 07/17/2024	(11/18/24) (04/30/25)	25.56 8.89	Horton Const 90
U036	007 BR	KA-6450-01 ACNHP	EBERT CONST CO INC & SUBS 524102131 E US-36 FR W CL TO E CL IN FAIRVIEW	GRSU	0.63 MI	2,297,375.52	10/16/2024 11/19/2024		0.00	Horton Const 110
U075	043 JA	KA-6566-01 ACNHP	BETTIS ASPHALT & CONST INC 522072131 E W 5TH ST IN HOLTON N TO BR CO LI IN JA CO	MILOV	13.36 MI	3,626,486.07	07/20/2022 08/08/2022	(06/01/23) (08/14/23)	105.00 105.00	Horton Const 80
U075	007 BR	KA-6567-01 ACNHP	BETTIS ASPHALT & CONST INC 522072101 E FR JA CO LI N TO .25 MI S OF 260TH RD IN BR CO	MILOV	14.30 MI	5,661,302.40	07/20/2022 08/08/2022	05/12/23 (08/08/23)	101.20 101.20	Horton Const 83
K016	075 PT	KA-6568-01	BETTIS ASPHALT & CONST INC 522076151 E FR JCT K-63 E TO JA CO LI IN JA CO	MILOV	2.05 MI	386,057.87	07/20/2022 08/08/2022	(08/14/23) (09/06/23)	80.00 80.00	Horton Const 40
K079	043 JA	KA-6569-01	BETTIS ASPHALT & CONST INC 522076101 E FR SCL CIRCLEVILLE S TO JCT K-16 IN JA CO	MILOV	3.60 MI	601,370.91	07/20/2022 08/08/2022	(07/10/23) (08/16/23)	80.00 80.00	Horton Const 40
K016	043 JA	KA-6570-01 ACSTP	BETTIS ASPHALT & CONST INC 522072141 E FR PT CO LI E TO JCT US-75 IN JA CO	MILOV	15.70 MI	2,553,746.95	07/20/2022 08/08/2022	(07/03/23) (09/05/23)	80.00 80.00	Horton Const 40
K020	007 BR	KA-6571-01 ACSTP	BETTIS ASPHALT & CONST INC 522072121 E FR JCT US-75 E TO WCL HORTON IN BR CO	MILOV	10.30 MI	1,701,584.75	07/20/2022 08/08/2022	(05/15/23) (07/31/23)	120.00 120.00	Horton Const 25
K032	052 LV	KA-6583-01	PCI ROADS, LLC 524026131 E K-32; BR(080) 8.8 MI E OF I-70/K-32 JCT IN LV CO. LGTH 0.001 MI.	BRRPR	MI	436,059.36	02/21/2024 03/13/2024	04/30/24 (06/21/24)	85.00 85.00	Bonner Springs Const 40
U036	022 DP	KA-6588-01 ACNHP	HERZOG CONTRACTING CORP 522082101 E FR 0.5 MI W OF 165TH RD INTERCHANGE E TO MISSOURI RIVER BRIDGE; DP CO	MILOV	4.00 MI	7,631,597.30	08/17/2022 09/02/2022	(05/06/24) (07/05/24)	100.00 100.00	Horton Const 35
K009	106 STATE WIDE	KA-6680-01	DUSTROL INC 522086141 E FR NM CO LI E TO JCT US-75 IN JA CO FR K-63 TO JA CO LI IN JA CO	SURCY	17.30 MI	2,289,515.57	08/17/2022 09/02/2022	(06/01/23) (08/25/23)	116.00 116.00	Horton Const 25
U059	023 DG	KA-6692-01	BETTIS ASPHALT & CONST INC 522096121 E 0.14 MI N OF RD 1100 N TO OPP SIDE K10 WB RAMPS BOTH NB AND SB I APPOX 5432 FT N OF N 600 RD BR N 3150 FT	MILOV	1.97 MI	1,546,956.29	09/21/2022 10/12/2022	05/08/24 07/10/24	100.00 100.00	Topeka Const 30

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 1

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
106 KA 6	106	KA-6700-01	SHILLING CONST CO INC	MILOV	14.62 MI	3,937,143.71	09/21/2022	04/01/24	102.08	Wamego Const
	STATE WIDE		522096131 E FR JCT US-24 TO RL/PT CO LI IN RL CO FR RL/PT CO LI TO JCT K-16 IN P CO				10/12/2022	06/14/24	102.08	48
106 KA 6	106	KA-6712-01	CAPITAL ELECTRIC LINE BUILDERS INC	ITS	MI	2,705,470.00	10/16/2024			Olathe Const
	STATE WIDE		524106161 E ITS UPGRADES ON I35, I635 AND US69 IN JO AND WY CO.				11/07/2024			
K900	044 JF	KA-6734-01	PCI ROADS, LLC	BRRPR	MI	337,958.03	05/22/2024	09/05/24		Topeka Const
			524056141 E K-900. BRIDGE NO. 900-44-0.7 (048) AT LAKE PERRY STATE PARK IN JF CC LGTH 0.098 MI.				06/09/2024	(05/30/25)	59.27	
U075	070 OS	KA-6736-01	WILDCAT CONST CO INC & SUBS	BRRPR	MI	1,350,302.00	05/24/2023	03/18/24	81.28	Emporia Const
			523056131 E US-75; BR(082), 0.64 MI N OF CF CO LI. BR(083), 1 MI N OF CF CO LI. BR(084), 2.14 MI N OF CF CO LI. BR(086), 3.02 MI N OF CF CO LI IN OS CO.				06/08/2023	12/23/24	79.57	235
U075	089 SN	KA-6740-01	BETTIS ASPHALT & CONST INC	BRRPR	MI	1,603,211.81	03/20/2024	05/21/24	97.32	Topeka Const
		ACNHP	524032161 E US-75. BR NO 75-89-161.30 (154) IN SH CO. LGTH 0.334 MI. TIED TO KA-6930-01				04/05/2024	(11/29/24)	82.55	149
1670	105 WY	KA-6745-01	CLARKSON CONST CO	BRRPR	MI	3,817,702.88	10/16/2024			Bonner Springs Const
			524106171 E I-670; BR(243) OVER KANSAS RIVER IN WY CO. LGTH 0.48 MI.							
1670	105 WY	KA-6748-01	CLARKSON CONST CO	BRRPR	MI	3,997,489.16	10/16/2024			Bonner Springs Const
			524106181 E I-670; BR(244) OVER KANSAS RIVER IN WY CO. LGTH 0.40 MI.				10/29/2024			
1070	105 WY	KA-6750-01	PCI ROADS, LLC	BRRPR	MI	277,270.95	05/22/2024	12/02/24		Bonner Springs Const
			524056161 E I-70. BR 70-105-423.55(029) ONTO LCV IN WY CO. LGTH 0.08 MI.				06/09/2024	12/17/24	64.00	
1070	105 WY	KA-6768-01	CLARKSON CONST CO	BRRPR	MI	1,462,492.53	10/16/2024			Bonner Springs Const
			524106191 E I 70; CENTRAL AVE BR OVER I-70 BR(027) IN WY CO. LGTH 0.15 MI.				10/29/2024			
K007	046 JO	KA-6797-01	PYRAMID CONTRACTORS INC & PYRAMID PROF	BRRPR	MI	658,408.10	06/20/2024	07/29/24	96.67	Olathe Const
		ACNHP	524062141 E K-7. BR. NO. 7-46-150.70(332) OLD 56 HWY APPROACHES OVER BNSF IN JO CO. LGTH 0.048 MI.				07/08/2024	11/23/24	96.67	60
U024	081 RL	KA-6851-01	PHILLIPS SOUTHERN ELECT CO INC	LT	0.00 MI	65,669.00	01/17/2024	09/30/24	67.50	Wamego Const
		HSIP	524012161 E US24/US77 INTERS E OF K-82/US-77 IN RL CO.				02/09/2024	(10/18/24)	62.50	40
I435	105 WY	KA-6892-01	COOPER CONST LLC	SG	0.00 MI	119,237.75	03/20/2024	(10/01/24)		Bonner Springs Const
			524036121 E I-435: SIGN STRUCTURE OVER SB I-435 AT RAMP TO K-32 (KAW DRIVE) IN WY CO.				04/05/2024	(11/08/24)	0.00	30

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 1

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
K007	046 JO	KA-6923-01 ACNHP	PCI ROADS, LLC 523112161	E MI N OF JCT K-7/K-10 IN JO CO. LGTH 0.05 MI.	BRRPR	MI	957,222.21	11/15/2023 11/30/2023	05/03/24 08/22/24	97.50 97.50	Olathe Const 80
I070	105 WY	KA-6928-01 ACNHP	COMANCHE CONST INC 524022161	E I 70. BR NO 70-105-411.84(217) ON RAMP TO NB I 435 OV RAMP TO STATE AVE IN WY CO. LGTH 0.06 MI.	BRRPR	MI	405,558.20	02/21/2024 03/13/2024	04/30/24 07/15/24	78.33 78.33	Bonner Springs Const 60
U075	089 SN	KA-6930-01 ACNHP	BETTIS ASPHALT & CONST INC 524032171	E US-75. BR NO. 75-89-160.96 (162). 0.078 MILES. TIED TO KA-6740-01.	BRRPR	MI	1,386,143.05	03/20/2024 04/05/2024	05/21/24 (11/29/24)	97.99 77.85	Topeka Const 149
I070	089 SN	KA-6932-01 ACNHP	BETTIS ASPHALT & CONST INC 524052131	E I-70. BR 70-89-363.90 (039) AT JCT OF CALIFORNIA AVE AND I-70 IN SN CO LGTH 0.059 MI.	BRRPR	MI	332,976.37	05/22/2024 06/09/2024			Topeka Const 90
K004	089 SN	KA-6933-01 ACNHP	BETTIS ASPHALT & CONST INC 524052141	E K-4. BR NO. 4-89-331.98 (261), 4-89-331.99 (262) AT E JCT OF US-40 AND K-4 IN SN CO. LGTH 0.048 MI.	BRRPR	MI	622,444.34	05/22/2024 06/09/2024			Topeka Const 70
U036	007 BR	KA-6948-01	PCI ROADS, LLC 524056121	E US-36. BR 36-7-351.68 (041) 1.01 MI. W OF US73 AND 36-7-352.18 (043) 0.51 MI W OF US-73 IN BR CO. LGTH 0.08 MI	BRRPR	MI	334,004.35	05/22/2024 06/09/2024	(10/15/24) (12/31/24)	4.00 4.00	Horton Const 75
U069	105 WY	KA-6964-01	PCI ROADS, LLC 524096151	E US-69. BR. NO. 69-105-154.83 (130); 0.20 MI N OF I-35 & US-69/18TH ST EXPRESSWAY IN WY CO. LGTH 0.047 MI.	BRRPR	MI	773,608.50	09/18/2024 10/17/2024			Olathe Const 75
K009	003 AT	KA-7006-01 ACSTP	BETTIS ASPHALT & CONST INC 523112101	E FR EJCT US-159 E TO JCT US-73 IN AT CO	MILOV	4.91 MI	798,426.71	11/15/2023 11/30/2023	(08/26/24) (09/24/24)	40.00 40.00	Horton Const 15
K016	044 JF	KA-7042-01 ACSTP	BETTIS ASPHALT & CONST INC 523082121	E FR US 59/K 16 JCT TO K 16/K 92 JCT IN JF CO	MILOV	5.92 MI	1,892,469.04	08/23/2023 09/11/2023	05/28/24 07/22/24	100.00 86.67	Bonner Springs Const 30
K018	081 RL	KA-7043-01	SHILLING CONST CO INC 523106141	E FR K-18/K-177 JCT E 8.909 MI TO RL/WB CL IN RL CO	MILOV	8.91 MI	2,146,780.80	10/18/2023 11/13/2023	08/12/24 (08/15/24)	100.00 97.50	Wamego Const 40
K246	007 BR	KA-7045-01	HALL BROTHERS INC 523116101	E FR JCT US-75 E TO WCL OF MORRILL IN BR CO	MILOV	5.60 MI	1,335,003.45	11/15/2023 11/29/2023	(10/10/24) (10/31/24)	86.67 73.33	Horton Const 15
K009	003 AT	KA-7057-01 ACSTP	DUSTROL INC 523112121	E K-9 FR JA/AT COL, E TO W JCT US-159 IN AT CO	SURCY	2.10 MI	312,769.82	11/15/2023 12/04/2023	(05/22/24) (07/26/24)	93.33 93.33	Horton Const 30

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 1

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K018	099 WB	KA-7088-01 ACSTP	SHILLING CONST CO INC 523102161	E FR RL/WB CL E 5.153 MI TO K-99/K-18 JCT IN WB CO	MILOV 5.15 MI	1,249,707.95	10/18/2023 11/13/2023	08/12/24 (08/15/24)	100.00 97.50	Wamego Const 40
K214	043 JA	KA-7099-01	VANCE BROTHERS LLC 523086141	E FR S JCT US-75 N TO N JCT US-75 IN JA CO	CONVT 1.97 MI	101,564.47	08/23/2023 09/11/2023		0.00	Horton Const 10
K092	052 LV	KA-7100-01	J M FAHEY CONST CO 523106121	E FR JF/LV CL TO 15TH STREET IN LV CO	1.5OL 14.00 MI	3,584,251.74	10/18/2023 11/20/2023	05/30/24 (08/22/24)	81.67 81.67	Bonner Springs Const 60
K238	022 DP	KA-7101-01	HERZOG CONTRACTING CORP 523086121	E FR US-36/K-238 JCT N TO KS/NE ST LN IN DP CO	MILOV 1.43 MI	599,262.81	08/23/2023 09/11/2023	(07/01/24) (07/12/24)	93.33 73.33	Horton Const 15
106 KA 7	106 STATE WIDE	KA-7109-01	VANCE BROTHERS LLC 523096131	E FR WCL HIAWATHA E TO BR/DP CO.LI FR SCL HIAWATHA N TO NCL HIAWATHA IN BR CO FR BR/DP CO LI E TO ECL TROY AND FR NCL OF	CONVT 33.68 MI	1,792,246.60	09/20/2023 10/06/2023		64.00 64.00	Horton Const 25
K004	089 SN	KA-7115-01	BETTIS ASPHALT & CONST INC 523126151	E FR N EWS SE 2ND ST BR TO S EWS KANSAS RVR BR IN SN CO.	PATCH 1.85 MI	893,485.00	12/13/2023 01/05/2024	04/01/24 (12/29/25)	53.35	Topeka Const
K062	043 JA	KA-7116-01 ACSTP	BETTIS ASPHALT & CONST INC 523112171	E FR JCT K-16 N TO JA/NM CO LI IN JA CO	MILOV 7.31 MI	1,114,534.50	11/15/2023 11/30/2023	(09/02/24) (09/27/24)	92.00 44.00	Horton Const 25
K062	066 NM	KA-7117-01 ACSTP	BETTIS ASPHALT & CONST INC 523112181	E FR JA/NM COL N TO JCT K-9 IN NM CO	MILOV 6.05 MI	889,326.87	11/15/2023 11/30/2023	10/10/24 (09/27/24)	92.00 52.00	Horton Const 25
K009	043 JA	KA-7118-01 ACSTP	DUSTROL INC 523112131	E FR JCT US-75, E TO JA/AT CO LI IN JA CO	SURCY 9.75 MI	1,431,879.08	11/15/2023 12/04/2023	(05/22/24) (07/26/24)	93.33 93.33	Horton Const 30
K007	022 DP	KA-7119-01 ACSTP	BETTIS ASPHALT & CONST INC 523122121	E FR AT/DP COL N TO NE ST LI IN DP CO.	MILOV 28.37 MI	4,827,272.23	12/13/2023 01/05/2024	(07/08/24) (09/20/24)	93.85 53.85	Horton Const 65
U073	052 LV	KA-7131-01	IDEKER INCORP 524016121	E S APPROACH PVMT OF BR OVER SEVEN MILE CREEK BR 73-52 3.34 (081) TO INTERSECTION OF US 73 AND LIMIT ST IN LV CO	UBAS 2.68 MI	2,223,151.57	01/17/2024 02/15/2024	07/01/24 10/18/24	91.11 85.56	Bonner Springs Const 90
K007	003 AT	KA-7132-01 ACSTP	BETTIS ASPHALT & CONST INC 523122101	E FR NCL ATCHISON N TO AT/DP COL IN AT CO.	MILOV 5.06 MI	825,458.93	12/13/2023 01/05/2024	(07/08/24) (09/20/24)	93.85 50.77	Horton Const 65

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 1

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
1035	056 LY	KA-7142-01 HSIP	ROADSAFE TRAF SYSTEMS INC 523082131	E FR 500' E OF KTA TOLL PLAZA TO I-35/US-50 JCT IN LY CO	PAVMK 5.69 MI	333,296.50	08/23/2023 09/20/2023	03/26/24 04/23/24	100.00 90.00	Emporia Const 20
U056	106 STATE WIDE	KA-7146-01	BETTIS ASPHALT & CONST INC 523116161	E KA-7149-01 - FR BALDWIN CITY E TO JO/DG CL IN DG CO KA 7148-01 - FR DG/JO CL E TO WCL GARDNER IN JO CO.	2.00L 14.56 MI	6,911,545.81	11/15/2023 11/30/2023			Olathe Const 130
U069	046 JO	KA-7161-01	SUPERIOR BOWEN ASPH CO LLC 523116131	E FR 52ND ST TO S OF US-56 INTERCHANGE IN JO CO	1.50L 1.71 MI	1,541,281.59	11/15/2023 11/30/2023	05/06/24 06/12/24	76.67 76.67	Olathe Const 30
1635	105 WY	KA-7191-01 NHPP	IDEKER INCORP 523122191	E FR N APPRCH PVMT OF HUMP YD BR 040 AND 041 TO CHANGE OF PVMT 0.15 MI N OF EWS OF N 43RD ST BR 050 IN WY CO	3.00L 3.07 MI	12,147,092.34	12/13/2023 03/27/2024	04/01/24 11/23/24	100.00	Bonner Springs Const
70	106 STATE WIDE	KA-7195-01	BETTIS ASPHALT & CONST INC 523126161	E KA 7196-01. FR 2067 FT E OF K-30 TO SN/WB CL IN WB CO KA 7197-01. FF SN/WB CL TO 1715 FT W OF VALENCIA RD IN SN CO.	MILOV 8.29 MI	4,929,314.35	12/13/2023 01/05/2024	(09/30/24) (11/14/25)	0.00	Topeka Const 70
1070	089 SN	KA-7198-01 NHPP	BETTIS ASPHALT & CONST INC 523122151	E FR 2140' W OF URISH RD TO W WS OF MACVICAR AVE IN SN CO	MILOV 4.65 MI	5,321,066.21	12/13/2023 04/03/2024	08/18/24 (11/15/24)	60.87 60.87	Topeka Const 92
1470	089 SN	KA-7199-01 NHPP	BETTIS ASPHALT & CONST INC 523122171	E FR I-70/I-470 INTCHG TO W EWS 37TH ST BR IN SN CO.	MILOV 5.25 MI	4,714,237.58	12/13/2023 04/03/2024	05/29/24 11/11/24	87.88 87.88	Topeka Const 66
U075	089 SN	KA-7213-01	BETTIS ASPHALT & CONST INC 523126131	E 160' N OF SW 49TH ST TO JCT I-470 IN SN CO	BRRPR 0.95 MI	659,641.00	12/13/2023 01/05/2024	04/01/24 (12/30/24)	53.35	Topeka Const
U075	089 SN	KA-7214-01	BETTIS ASPHALT & CONST INC 523126141	E FR N EWS KANSAS RVR BR TO END OF PCCP IN SN CO	BRRPR 5.31 MI	3,137,574.62	12/13/2023 01/05/2024	04/01/24 (12/30/24)	53.35	Topeka Const
U169	106 STATE WIDE	KA-7235-01	BETTIS ASPHALT & CONST INC 523116171	E KA-7234-01. FR 1.416 MI S OF MI/JO CL N TO MI/JO CL IN MI CO KA-7147-01. MI/JO CL N TO JCT 175TH ST/US-169 IN JO CO	UBAS 6.87 MI	2,258,615.83	11/15/2023 11/30/2023			Olathe Const 40
106 KA 7	106 STATE WIDE	KA-7238-01	MULTICON INC 524096121	E CITY OF WHITING (JA CO) CITY OF LV (LV CO) CITY OF GARNETT (AN CO) CITY OF EDNA (LB CO) CITY OF KINSLEY (ED CO)	PEDBI 0.00 MI	201,228.58	09/18/2024 10/14/2024			Horton Const 65
1070	089 SN	KA-7239-01 ACNHP	BETTIS ASPHALT & CONST INC 523122161	E FR SE 6TH ST TO 2492' E OF CROCO RD IN SN CO	MILOV 4.35 MI	4,581,413.05	12/13/2023 04/03/2024	08/18/24 (11/15/24)	58.82 0.00	Topeka Const 85

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 1

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
I470	089 SN	KA-7240-01 ACNHP	BETTIS ASPHALT & CONST INC 523122181	E FR 542' W OF MARTIN DR TO KTA IN SN CO	3.00L	0.33 MI	1,570,294.79	12/13/2023 04/03/2024	05/29/24 11/11/24	89.23 84.62	Topeka Const 65
K031	070 OS	KA-7326-01	BETTIS ASPHALT & CONST INC 524056151	E FR 0.20 MI W OF K-31/US-75 JCT TO K-31/I-35 JCT IN OS CO	MILOV	7.30 MI	1,889,694.43	05/22/2024 06/09/2024	09/02/24 10/24/24	102.78 102.78	Emporia Const 36
106 KA 7	106 STATE WIDE	KA-7335-01	PAVEMENT PRO'S LLC 524066161	E FR N EWS TOPEKA BLVD BR TO END OF HMA SURFACE IN SN CO. FR SN/WB CL TO K-4/AUBURN RD JCT IN SN CO. FR 2L-4L SPLIT TO SN/OS C	CRRPR	25.32 MI	257,063.21	06/20/2024 07/12/2024			Topeka Const 0.00 30
U024	089 SN	KA-7340-01	PAVEMENT PRO'S LLC 524066151	E FR PT/SN CL TO WCL SILVER LAKE IN SN CO. FR 2077' E OF MENOKEN F TO 560' W OF ROCHESTER RD IN SN CO.	CRRPR	15.46 MI	119,091.64	06/20/2024 07/12/2024			Topeka Const 0.00 20
U024	106 STATE WIDE	KA-7345-01	PAVEMENT PRO'S LLC 524076141	E FR US-24/K-32 JCT TO DG/LV CL IN DG CO. FR DG/LV CL TO 950 FT W OF US-24/142 ND ST IN LV CO.	CRRPR	19.23 MI	209,567.52	07/17/2024 08/08/2024	(03/17/25) (04/18/25)		Bonner Springs Const 0.00 25
I070	089 SN	KA-7350-01 HSIP	CILLESSEN AND SONS INC 524062161	E FR 1715' W OF VALENCIA RD TO 2140' W OF URISH RD IN SN CO.	PAVMK	4.98 MI	302,397.36	06/20/2024 07/11/2024			Topeka Const 0.00 15
U059	003 AT	KA-7381-01	PAVEMENT PRO'S LLC 524076121	E FR AT/JF CO LI N TO SCL OF ATCHISON IN AT CO.	CRRPR	13.70 MI	70,077.00	07/17/2024 08/08/2024			Horton Const 0.00 20
066 KA 7	066 NM	KA-7437-01	VANCE BROTHERS LLC 524086121	E FR JCT K-9 N TO E JCT U-36 IN NM CO. FR W JCT US-36 N TO KS/NE SL II NM CO. FR JCT K-63 E TO SCL BERN I N NM CO. LGTH 4.50 MI.	SEAL	23.80 MI	1,172,464.73	08/21/2024 09/11/2024			Horton Const 0.00 25
106 KA 7	106 STATE WIDE	KA-7441-01	VANCE BROTHERS LLC 524086131	E FR JA/AT CO LN E TO JCT US-59 FR JA/AT CO LN W TO JCT K-16 FR NC NORTONVILLE N TO WCL EFFINGHAM	CONVT	33.58 MI	1,223,751.04	08/21/2024 09/11/2024			Horton Const 0.00 15
106 KA 7	106 STATE WIDE	KA-7448-01	URETEK USA, INC. 524076161	E VARIOUS ROUTES. VARIOUS LOCATIONS	MUDJK	1.00 MI	812,075.00	07/17/2024 08/02/2024	09/16/24	124.00 84.00	Olathe Const 50
106 KA 7	106 STATE WIDE	KA-7454-01	PHILLIPS SOUTHERN ELECT CO INC 524096131	E VAR LOC ACROSS KANSAS.	ITS	MI	343,805.00	09/18/2024 10/14/2024			Horton Const 0.00 55
K082	081 RL	KA-7468-01 ACNHP	SHILLING CONST CO INC 524102211	E FR NJCT K-82/US-77 N TO US-24/K-82 JCT IN RL CO.	MILOV	3.98 MI	1,417,916.43	10/16/2024 11/04/2024	(06/01/25) (12/31/25)		Wamego Const 0.00 25

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 1

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K016	106	KA-7469-01	J M FAHEY CONST CO	MILOV	10.20 MI	4,095,096.00	09/18/2024	(07/28/25)		Bonner Springs Const
	STATE WIDE		524096141	E FR K-16/K-92 JCT TO JF/LV CL IN JF CO FR JF/LV CO LN TO K-16/US24 JCT IN LV CO.			10/14/2024	(10/07/25)	0.00	50
K005	105	KA-7472-01	J M FAHEY CONST CO	MILOV	1.70 MI	1,615,655.75	11/20/2024			Bonner Springs Const
	WY		524116141	E FR BACK OF GORE AT K-5 TO 10TH ST RAMPS TO K-5/I-635 JCT IN WY CO			12/18/2024		0.00	45
U073	003	KA-7473-01	BETTIS ASPHALT & CONST INC	MILOV	7.00 MI	1,472,981.04	10/16/2024			Horton Const
	AT	ACSTP	524102111	E FR ECL LANCASTER N TO AT/BR CO LI IN AT CO.			10/29/2024		0.00	40
U073	007	KA-7474-01	BETTIS ASPHALT & CONST INC	MILOV	8.50 MI	1,825,026.88	10/16/2024			Horton Const
	BR	ACSTP	524102121	E FR AT/BR CO LI N TO ECL HORTON IN BR CO.			10/29/2024		0.00	40
U159	044	KA-7475-01	BETTIS ASPHALT & CONST INC	MILOV	0.72 MI	319,864.00	10/16/2024	(03/10/25)		Bonner Springs Const
	JF		524106111	E FR US159/US59 JCT TO THE JF/AT CO LI IN JF CO			10/29/2024	(07/24/25)	0.00	25
U040	089	KA-7504-01	BETTIS ASPHALT & CONST INC	MILOV	0.57 MI	500,578.44	10/16/2024			Topeka Const
	SN		524106141	E FR WB K-4 OFFRAMP/US-40 JCT TO 3356 FT W OF TECUMSEH RD IN SN C			10/29/2024		0.00	15
U024	044	KA-7510-01	BETTIS ASPHALT & CONST INC	MILOV	7.96 MI	1,950,850.25	10/16/2024	(03/10/25)		Bonner Springs Const
	JF		524106121	E FR ELM ST INT E TO THE JF/DG CO LI IN JF CO.			10/29/2024	(07/24/25)	0.00	95
U024	023	KA-7512-01	BETTIS ASPHALT & CONST INC	MILOV	6.78 MI	1,589,811.20	10/16/2024	(03/10/25)		Bonner Springs Const
	DG		524106101	E FR JF/DG CL TO DG/LV CL IN DG CO.			10/29/2024	(07/24/25)	0.00	95
U059	044	KA-7513-01	BETTIS ASPHALT & CONST INC	MILOV	10.50 MI	2,188,785.75	10/16/2024	(03/10/25)		Bonner Springs Const
	JF	ACNHP	524102151	E FR US-59/US-24 JCT N TO SCL OF OSKALOOSA IN JF CO.			10/29/2024	(07/24/25)	0.00	95
K092	044	KA-7514-01	BETTIS ASPHALT & CONST INC	MILOV	12.48 MI	2,718,791.78	10/16/2024	(03/10/25)		Bonner Springs Const
	JF	ACSTP	524102161	E FR K 92/K 4 JCT E TO K 92/ UNION ST INT IN JF CO.			10/29/2024	(04/28/25)	0.00	35
U075	089	KA-7515-01	BETTIS ASPHALT & CONST INC	4.0OL	4.53 MI	3,575,974.08	10/16/2024			Horton Const
	SN		524106151	E FR 0.4 MI S OF 62ND ST N TO JA CL IN JA CO.			10/29/2024		0.00	95
U075	043	KA-7516-01	BETTIS ASPHALT & CONST INC	4.0OL	8.15 MI	6,509,385.16	10/16/2024			Horton Const
	JA	ACNHP	524102141	E FR SN CL N TO 0.15 MI N OF 158TH RD IN JA CO.			10/29/2024		0.00	95

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 1

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K099	058 MS	KA-7544-01	HALL BROTHERS INC 524116121	E FR US-36/K-99 JCT N TO NE/KS SL IN MS CO.	MILOV 14.85 MI	3,338,224.36	11/20/2024 12/13/2024			Wamego Const 0.00 40
U036	058 MS	KA-7566-01	HALL BROTHERS INC 524116131	E FR WS/MS CL E TO 4TH ST IN MARYSVILLE IN MS CO.	MILOV 8.14 MI	3,940,197.72	11/20/2024 12/13/2024			Wamego Const 0.00 40
023 TE 0:	023 DG	TE-0472-02 TA	BETTIS ASPHALT & CONST INC 522102131	E ELM ST TO SANTA FE DEPOT ON HIGH ST WITHIN THE MIDLAND RR ROW BALDWIN CITY IN DG CO.	PEDBI 0.28 MI	801,540.75	10/19/2022 11/14/2022	04/04/23 (12/29/23)	116.50 75.73	Topeka Const 103
023 TE 0:	023 DG	TE-0500-01 TA	JULIUS KAAZ CONSTR CO INC 523102141	E VARIOUS LOCATIONS IN LECOMPTON IN DG CO	PEDBI 1.85 MI	1,262,930.57	10/18/2023 12/04/2023	02/12/24 09/23/24	100.00 100.00	Topeka Const 125
089 TE 0:	089 SN	TE-0505-02 TA	JULIUS KAAZ CONSTR CO INC 524052151	E LANDON, SHUNGA AND N LEVEE TRAILS IN TOPEKA IN SN CO.	PEDBI 0.25 MI	626,104.52	05/22/2024 06/21/2024	09/03/24 (11/15/24)	94.59 78.38	Topeka Const 74
023 TE 0:	023 DG	TE-0517-01 TA	MILES EXCAVATING INC 524042121	E SIDEWALK IMPROVEMENTS ON CHURCH ST FR 20TH TO 15TH ST IN EUD IN DG CO.	PEDBI 0.39 MI	1,196,357.88	04/17/2024 05/08/2024	06/10/24 (12/31/24)	95.18 95.18	Topeka Const 83
081 TE 0:	081 RL	TE-0525-01 TA	BAYER CONST CO INC 524102221	E JULIETTE AVE FR PIERRE ST TO POYNTZ AVE IN THE CITY OF MANHATT IN RL CO.	PEDBI 0.15 MI	1,210,882.95	10/16/2024 11/20/2024	(02/10/25) (09/05/25)		Wamego Const 16.21
066 TE 0:	066 NM	TE-0531-01 TA	AHRS CONST INC 524032151	E OREGON ST FR S 14TH ST TO BLUE JAY DR IN SABETHA IN NM CO.	PEDBI 0.43 MI	625,771.00	03/20/2024 04/05/2024	06/12/24 (08/20/24)	100.00 100.00	Horton Const 60
003 TE 0:	003 AT	TE-0537-01 TA	JULIUS KAAZ CONSTR CO INC 524062121	E FROM 15TH ST W TO 10TH ST & FROM MAIN ST N TO ATCHISON ST	PEDBI 1.85 MI	979,077.00	06/20/2024 07/24/2024	(11/04/24) (03/28/25)		Horton Const 0.00 95
056 C 51:	056 LY	C-5188-01 HSIP	EBERT CONST CO INC & SUBS 524074131	E RS 412 FR NCL OF AMERICUS TO US-56	GR 9.98 MI	1,033,661.58	07/17/2024 08/06/2024	(04/14/25) (12/15/25)		Emporia Const 0.00 85
099 C 51:	099 WB	C-5193-01 HSIP	HEARTLAND TRAFFIC SERVICES INC 524094121	E MISSION VALLEY RD FROM K-4 TO HARVEYVILLE RD	PAVMK 6.49 MI	360,113.00	09/18/2024 10/17/2024			Wamego Const 0.00 25
075 C 52:	075 PT	C-5228-01 STP	EBERT CONST CO INC & SUBS 524084121	E BR OVER VERMILLION CR LOC 2.0 MI N AND 1.0 MI E OF HAVENSVILLE	GRBRS 0.08 MI	670,069.63	08/21/2024 09/10/2024	10/28/24	30.00	Wamego Const 15.00 100

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 1

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
099 C 52:	099 WB	C-5238-01 BRO	KING CONST CO INC & SUBS 524092181	E BR OVER HENDRICKS CR LOC 1.0 MI N AND 0.5 MI W OF ALMA IN WB CO.	GRBR 0.07 MI	673,463.75	09/18/2024 10/14/2024	(08/11/25) (11/19/25)	0.00	Wamego Const 100
075 C 52:	075 PT	C-5279-01 DE	A M COHRON & SON INC 524084131	E BR OVER KS RIV LOC 1.5 MI S AND 1.5 MI E OF BELVUE IN PT CO.	GRBRS 0.39 MI	11,206,043.60	08/21/2024 09/15/2024	10/28/24 (11/21/25)	29.24	Wamego Const
105 U 24:	105 WY	U-2436-01 STP	PYRAMID CONTRACTORS INC & PYRAMID PROF 523102171	E THORN DR S OF OLD KS AVE OVER DAVIS CR IN KANSAS CITY IN WY CO.	GRBRS 0.10 MI	2,080,594.43	10/18/2023 11/20/2023	03/18/24 (07/05/24)	91.43 86.67	Bonner Springs Const 105
105 N 07:	105 WY	N-0728-01 STP	MCANANY CONST INC 523092151	E EDWARDSVILLE: 98TH ST FR KANSAS AVE TO NCL	GRSU 1.48 MI	5,861,841.25	09/20/2023 10/16/2023	02/05/24 (12/13/24)	105.42	Bonner Springs Const
052 N 07:	052 LV	N-0733-01 TA	MILES EXCAVATING INC 524012141	E PARALLEL RD AND 158TH ST IN BASEHOR IN LV CO.	PEDBI 1.41 MI	2,530,329.25	01/17/2024 02/09/2024	03/08/24 (02/28/25)	80.15	Bonner Springs Const
052 N 07:	052 LV	N-0734-01 STP	MILES EXCAVATING INC 524012151	E 155TH ST FR WOLF CREEK PARKWAY TO ELM ST IN BASEHOR IN LV CO.	GRSU 1.16 MI	10,743,856.67	01/17/2024 02/09/2024	03/08/24 (02/28/25)	80.15	Bonner Springs Const
105 N 07:	105 WY	N-0739-01 STP	VF ANDERSON BUILDERS LLC 524062171	E 138TH ST FR GIBBS RD/ KUMP AVE TO MORSE AVE	GRSU 0.52 MI	4,215,551.68	06/20/2024 07/17/2024	(02/10/25) (11/21/25)	37.64	Bonner Springs Const
052 N 07:	052 LV	N-0773-01 TA	KINGS CONST CO INC 524102171	E CIVIC CAMPUS TRAILS IN BASEHOR	PEDBI 1.31 MI	1,379,597.35	10/16/2024 11/04/2024	(03/10/25) (06/17/25)	0.00	Bonner Springs Const 70
105 N 07:	105 WY	N-0779-01 CMQ	GUNTER CONST CO 524102241	E P&G LEVEE TRAIL ARMOURDALE IMPROVEMENTS	GRSU 0.14 MI	673,235.50	10/16/2024 11/19/2024		0.00	Bonner Springs Const 60
105 N 07:	105 WY	N-0781-01 TA	MULTICON INC 524102251	E TRAILHEAD ON N JAMES ST AT KC LEVEE ACCESS POINT IN WY CO.	PEDBI 0.06 MI	317,151.52	10/16/2024 11/19/2024		0.00	Bonner Springs Const 45

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 2

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K004	064 MR	KA-3944-01 BRF	KING CONST CO INC & SUBS 523102282 E BR # 013 OVER LEVEL CR 0.96 MI N OF K-149 ON K-4 IN MR CO	GRBRS	0.09 MI	1,513,959.80	10/18/2023 11/13/2023	01/29/24 10/01/24	98.71 98.71	Marion Const 155
US40B	031 GE	KA-3952-01 STP	KING CONST CO INC & SUBS 522032242 E US-40B: BR#035 (UP RR & MONROE ST) LOC 0.23 MI E OF US-77B IN GE C	GRBRS	0.30 MI	17,758,121.84	03/16/2022 04/09/2022	07/19/22 09/16/24		Junction City Const 100.00
K156	027 EW	KA-5415-01 ACNHP	APAC-KS INC SHEARS DIV 522062272 E INTERSECTION OF K-156 AND E 15TH ST (K-140) IN THE CITY OF ELLSWORTH IN EW CO.	GRSU	0.32 MI	810,071.55	06/15/2022 07/25/2022	05/22/23 10/19/23	151.11 151.11	Salina Const 45
K156	027 EW	KA-5553-01	VENTURE CORP 522026232 E K-156 AT K-14 INTER IMPR	GRSU	0.50 MI	1,259,574.65	02/16/2022 03/08/2022	04/17/23 08/15/23	97.14 97.14	Salina Const 70
K	045 JW	KA-5631-01	MISSION CONST CO INC 520056212 E FR US36 JCT N TO NE ST LI	CRRPR	15.22 MI	60,960.84	05/20/2020 06/30/2020	(09/28/20)	0.00 0.00	Concordia Const 10
K018	053 LC	KA-5713-01 ACSTP	KLAVER CONST CO INC 524092252 E BR 027 OVER SALINE RIV LOC 1 MILE E OF K-252 IN LC CO.	GRBRS	0.06 MI	1,105,443.78	09/18/2024 10/14/2024	(07/07/25) (12/05/25)		Salina Const 95
K004	085 SA	KA-5719-01 BRF	KING CONST CO INC & SUBS 524032232 E K-4: BR 010 OVER I-135 LOC AT THE N K-4/I-135 JCT AND BR 108 OVER DR CREEK LOC 0.3 MI E OF K-104 IN SA CO.	GRBRS	0.06 MI	5,244,945.02	03/20/2024 04/05/2024	(03/03/25) (11/21/25)		Salina Const 46.22
K141	027 EW	KA-5723-01 BRF	DONDLINGER & SONS CONST CO INC 524082212 E K-141: BR 053 OVER UPRR AND WEST SPRING CREEK LOC 0.64 MI S OF K-140 IN EW CO.	GRBRS	0.14 MI	5,729,590.74	08/21/2024 09/10/2024	(01/06/25) (10/31/25)		Salina Const 0.00 170
K232	027 EW	KA-5724-01 BRF	L & M CONT INC 524042212 E K-232: BR 055 (WILSON CR) 1.25 MI S OF I-70 IN EW CO.	GRBRS	0.04 MI	1,080,721.50	04/17/2024 05/08/2024	07/08/24 (10/24/25)	108.24 101.18	Salina Const 85
I070	027 EW	KA-5765-01 BRF	BRIDGES INC 524022212 E I-70: BR 016 (ELK HORN CR) WB 0.26 MI NE OF K-156 & 017 (EAST ELK HORN CR) EB 0.25 MI NE OF K-156.	GRBRS	0.12 MI	6,202,438.54	02/21/2024 03/13/2024	(03/10/25) (01/16/26)		Salina Const 0.00
U40B	031 GE	KA-5996-01 ACSTP	WILDCAT CONST CO INC & SUBS 523052262 E US-40B AND WASHINGTON ST RNDT IN JUNCTION CITY	GRSU	0.17 MI	693,186.80	05/24/2023 06/19/2023	07/08/24 (02/03/25)		Junction City Const
I070	031 GE	KA-6062-01 ACNHP	WILDCAT CONST CO INC & SUBS 523052272 E FR 1 MI E OF JCT US-77/I-70 E TO ECL OF GRANDVIEW PLAZA IN GE CO	GRSU	4.41 MI	31,418,699.14	05/24/2023 06/19/2023	07/10/23 (11/14/25)		Junction City Const 52.65

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 2

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
I135	059 MP	KA-6063-01 ACNHP	KOSS CONST CO 522052242 E HV/MP CO LI N 6.288 MI IN MP CO	PAVRC	6.29 MI	19,946,622.10	05/18/2022 06/07/2022	10/03/22 (08/30/24)	114.16	Marion Const
I070	031 GE	KA-6083-01 ACNHP	KING CONST CO INC & SUBS 522042242 E BR#026 OVER I-70 LOC 7.69 MI NE OF K-57 IN GE CO.	GRBRS	0.02 MI	1,248,667.78	04/20/2022 05/06/2022	09/09/24 (04/14/25)	62.61 58.26	Junction City Const 115
K199	079 RP	KA-6590-01	HALL BROTHERS INC 522086272 E FR COURTLAND NCL N TO K-199/US-36 JCT IN RP CO	MILOV	0.83 MI	249,237.77	08/17/2022 09/02/2022	09/18/23 11/20/23	100.00 100.00	Concordia Const 40
U077	057 MN	KA-6593-01 ACNHP	BETTIS ASPHALT & CONST INC 522082242 E FR BU/MN CO LI N TO CONC PVMT ON S SIDE OF US-50 IN FLORENCE IN CO	MILOV	11.67 MI	2,969,204.51	08/17/2022 09/02/2022	09/25/23 11/18/23	97.14 97.14	Marion Const 35
K014	062 MC	KA-6613-01 ACSTP	APAC-KS INC SHEARS DIV 522092252 E FR MC/LC CL N TO Beloit SCL AND K-14/US-24 JCT N TO JW/MC CO LI IN M CO	MILOV	24.57 MI	5,333,191.65	09/21/2022 10/12/2022	10/03/23 09/20/24	102.11 102.11	Concordia Const 95
K014	045 JW	KA-6614-01 ACSTP	APAC-KS INC SHEARS DIV 522092242 E FR JW/MC CL N TO US-36/K-14 JCT IN JW CO	MILOV	15.27 MI	3,205,444.63	09/21/2022 10/12/2022	10/03/23 09/20/24	102.11 89.47	Concordia Const 95
106 KA 6	106 STATE WIDE	KA-6703-01	APAC-KS INC SHEARS DIV 522096252 E K14/K284 JCT TO BARNARD WCL IN LC CO JCT I-170 N TO EW/LC CO LI II EW CO EW/LC CO LI TO LC/MC CO LI IN LI CO	MILOV	32.02 MI	6,826,172.39	09/21/2022 10/12/2022	06/10/24 10/01/24	150.00 104.00	Salina Const 50
K082	014 CY	KA-6721-01	REECE CONSTRUCTION COMPANY INC 524096212 E K-82: BR 025 (CANE CREEK) 1.0 MI E OF K-15 IN CY CO.	GRBR	0.14 MI	793,520.47	09/18/2024 10/14/2024	(01/06/25) (06/06/25)	0.00	Junction City Const 80
K106	072 OT	KA-6725-01	WILDCAT CONST CO INC & SUBS 524106212 E K-106; BR(045) IN OT CO. LGTH 0.05 MI.	BRRPR	MI	735,403.60	10/16/2024 10/29/2024	(08/04/25) (12/05/25)	0.00	Salina Const 75
U040B	031 GE	KA-6772-01	PCI ROADS, LLC 524016212 E NO.(037) (SMOKY HILL RIVER) ON US-40B3 1.32 MI E OF US-77 IN GE CO. LGTH 0.001 MI.	BRRPR	MI	279,941.49	01/17/2024 02/09/2024	06/06/24 07/26/24	63.64 63.64	Junction City Const 55
106 KA 6	106 STATE WIDE	KA-6861-01	COOPER CONST LLC 524056232 E US-50, K-150 and K-177 IN CS, MN, HV, MR, AND BU CO	SG	77.69 MI	266,649.22	05/22/2024 06/09/2024	(06/30/25) (11/15/25)	0.00	Marion Const 85
K057	031 GE	KA-6873-01	PAVEMENT PRO'S LLC 523016242 E NB AND SB FR NCL JUNCTION CITY TO US-77/K-57/K-244 JCT IN GE CO	CRRPR	2.10 MI	56,891.68	01/18/2023 02/01/2023	(12/01/99) (12/29/99)	0.00	Junction City Const 15

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 2

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
I135	085 SA	KA-6946-01	PCI ROADS, LLC 524032242	E I-135; BR#032 (DRY CREEK DRAINAGE) 0.39 MI N OF K-140 IN SA CO. LGT 0.046 MI.	BRRPR MI	660,831.67	03/20/2024 04/11/2024	04/22/24 11/15/24		Salina Const 123.29
K004	106 STATE WIDE	KA-7069-01	SHILLING CONST CO INC 523126232	E FR SA/DK CL TO K4/K43 JCT IN DK CO. FR SCL GYPSUM TO SA/DK CL IN SA CO	MILOV 21.19 MI	3,474,913.55	12/13/2023 01/05/2024	07/03/24 10/01/24	100.00	Marion Const 98.46 65
K015	057 MN	KA-7082-01	SHILLING CONST CO INC 523126212	E FR US 56 JCT N TO MN/DK CL IN MN CO.	1.5OL 17.04 MI	3,883,552.95	12/13/2023 01/05/2024	05/31/24 08/22/24	90.91	Marion Const 74.55 55
K009	062 MC	KA-7083-01	SHILLING CONST CO INC 523106212	E FR K9/US24 JCT E TO MC/CD CL IN MC CO	MILOV 9.34 MI	2,436,031.20	10/18/2023 11/13/2023	09/30/24 (01/07/25)	40.00	Concordia Const 40.00 85
K156	027 EW	KA-7103-01	APAC-KS INC SHEARS DIV 523082232	E FR NCL ELLSWORTH TO THE I-70 JCT, INCLUDES THE I-70 RAMPS IN EW	MILOV 10.70 MI	3,644,938.47	08/23/2023 09/11/2023	08/01/24 10/10/24	88.00	Salina Const 88.00 50
031 KA 7	031 GE	KA-7123-01	SHILLING CONST CO INC 523096242	E FR 1,250 FT E OF S US-77/K-57 JCT TO JUNCTION CITY NCL FR 740 FT S 1,760 FT N OF US-77/RUCKER RD JCT FR 100 FT S TO 600 FT N OF	MILOV 2.68 MI	2,100,150.64	09/20/2023 10/06/2023	04/15/24 07/22/24	81.33	Junction City Const 74.67 75
K009	015 CD	KA-7150-01	SHILLING CONST CO INC 523102262	E FR MC / CD CL E TO CONCORDIA WCL IN CD CO	MILOV 19.52 MI	4,132,359.70	10/18/2023 11/13/2023	09/30/24 (01/07/25)	40.00	Concordia Const 40.00 85
057 KA 7	057 MN	KA-7164-01	PEARSON CONSTR LLC 523112242	E FR 1548 LF E OF MN/HV CL TO WCL FLORENCE FR 875' N OF K-150 JCT 1 SCL LINCOLNVILLE FR JCT US-56 TO JCT US-77 IN MN CO	2.0OL 24.70 MI	6,997,875.30	11/15/2023 11/30/2023	04/23/24 09/13/24	100.00	Marion Const 100.00 95
K143	085 SA	KA-7165-01	APAC-KS INC SHEARS DIV 523116212	E FR 750 FT N OF CL I-70 N AND W TO US 81 JCT IN SA CO	1.5OL 4.72 MI	2,008,421.72	11/15/2023 12/04/2023	06/10/24 08/07/24	110.00	Salina Const 110.00 30
U050	009 CS	KA-7166-01	PEARSON CONSTR LLC 523112232	E FR 0.9 MI E OF ECL STRONG CITY, E TO ZZ RD FR ZZ RD E PCCP BY SAFFORDVILLE TO CS/LY CL IN CS CO	1.5OL 9.52 MI	4,183,848.38	11/15/2023 11/30/2023	06/18/24 10/07/24	100.00	Marion Const 100.00 51
I070	027 EW	KA-7231-01	PHILLIPS SOUTHERN ELECT CO INC 524066212	E REPLACE 2 HIGH MAST LIGHT TOWERS AT ELLSWORTH REST AREAS REPLACE 2 HIGH MAST LIGHT TOWERS AT ELLSWORTH REST AREAS	LT 0.00 MI	113,216.00	06/20/2024 07/08/2024	(06/02/25) (10/31/25)		Salina Const 0.00 45
U081	106 STATE WIDE	KA-7361-01	EMERY SAPP & SONS INC & SUBS 524076242	E RP/CD CL S 2.892 MI IN CD CO. RP/CD CL N 1.439 MI IN RP CO.	PATCH 4.33 MI	1,086,244.90	07/17/2024 07/30/2024	(03/10/25) (05/30/25)		Concordia Const 0.00 60

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 2

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K015	106	KA-7364-01	PAVEMENT PRO'S LLC		CRRPR23.05 MI	130,671.32	07/17/2024	(04/07/25)		Junction City Const
	STATE WIDE		524076252 E	FR CY/DK CL N TO SCL OF CLAY CENTER IN CL CO. FR K-15/K-18 E JCT N TO DK/CY CL IN DK CO.			08/08/2024	(05/30/25)	0.00	20
U077	106	KA-7368-01	SHILLING CONST CO INC		MILOV 14.96 MI	3,126,604.21	07/17/2024	08/20/24		Junction City Const
	STATE WIDE		524076262 E	KA 7369-01 - US-77 IN DK CO. KA 7370-01 - US-77 IN MR CO. KA 7371-01 - US-77 IN GE CO.			07/30/2024	11/15/24	53.55	
U081	079	KA-7374-01	DUSTROL INC		SURCY 20.66 MI	2,468,630.00	07/17/2024	(05/05/25)		Concordia Const
	RP		524076212 E	FR 3.158 MI N US36/US81 JCT. N TO NE SL, N AND SB LANES IN RP CO.			07/30/2024	(06/06/25)	0.00	35
U036	079	KA-7382-01	HALL BROTHERS INC		1.5OL 15.98 MI	3,146,540.95	07/17/2024	(03/17/25)		Concordia Const
	RP		524076232 E	FR JW/RP CL E TO E OF US-81 JCT IN RP CO			08/02/2024	(05/16/25)	0.00	45
106 KA 7	106	KA-7385-01	VANCE BROTHERS LLC		CONVT 18.81 MI	864,167.88	07/17/2024	(06/02/25)		Concordia Const
	STATE WIDE		524076272 E	RP/WS CL E TO K22 JCT IN WS CO ENTIRE ROUTE IN RP CO. FR BELLEVILLE ECL E TO RP/WS CL IN RP CO.			08/02/2024	(06/13/25)	0.00	10
U024	015	KA-7399-01	PAVEMENT PRO'S LLC		CRRPR 15.93 MI	235,771.39	08/21/2024	(04/28/25)		Concordia Const
	CD		524086212 E	FR 0.237 MI E OF US81 E TO CD/CY CL			09/20/2024	(05/30/25)	0.00	25
106 KA 7	106	KA-7401-01	DUSTROL INC		SURCY 19.40 MI	2,238,399.05	08/21/2024	06/02/25		Concordia Const
	STATE WIDE		524086232 E	FR US24/K128 JCT N TO JW/MC CL IN MC CO FR JW/MC CL N TO K128/US JCT IN JW CO FR K228/K128 JCT E TO END RTE IN JW CO			09/10/2024		0.00	35
K106	072	KA-7489-01	DUSTROL INC		SURCY 7.19 MI	946,547.20	10/16/2024	(09/02/25)		Salina Const
	OT	ACSTP	524102292 E	FR ECL MINNEAPOLIS TO OT CO STATE LAKE IN OT CO.			10/29/2024	(09/26/25)	0.00	15
U077	057	KA-7490-01	BETTIS ASPHALT & CONST INC		MILOV 8.37 MI	1,598,626.62	10/16/2024	(08/25/25)		Marion Const
	MN	ACNHP	524102262 E	FR 0.144 MI N OF JCT US 50 N TO 0.280 MI S OF JCT US 56/K150 IN MN CO			11/04/2024	(11/14/25)	0.00	55
U050	057	KA-7491-01	BETTIS ASPHALT & CONST INC		1.5OL 5.38 MI	1,929,159.25	10/16/2024	(08/25/25)		Marion Const
	MN	ACNHP	524102272 E	FR 0.320 MI E OF JCT US 77 E TO MN/CS CL IN MN CO			11/04/2024	(11/14/25)	0.00	55
K014	027	KA-7535-01	VENTURE CORP		MILOV 7.57 MI	1,630,009.16	11/20/2024			Salina Const
	EW	ACSTP	524112232 E	FR JCT K-140 N TO I-70 JCT INCLUDES RAMPS ON I-70 AT EXIT #221 AND EXIT #219 IN EW CO.			12/13/2024		0.00	30
K004	027	KA-7536-01	VENTURE CORP		MILOV 6.72 MI	1,634,016.40	11/20/2024			Salina Const
	EW	ACSTP	524112242 E	FR RC/EW CL E TO EW/MP CL IN EW CO.			12/13/2024		0.00	45

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 2

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K004	059 MP	KA-7537-01 ACSTP	VENTURE CORP 524112262	E MILOV 15.82 MI FR EW/MP CL E TO MP/SA CL, EXCLUDES K-4 THRU CITY OF LINDSBORG IN MP CO.		3,310,335.50	11/20/2024 12/13/2024		0.00	Salina Const 55
K004	085 SA	KA-7538-01	VENTURE CORP 524116232	E MILOV 1.15 MI FR MP/SA CL E TO S JCT I-135 IN SA CO.		238,538.20	11/20/2024 12/13/2024		0.00	Salina Const 15
K111	027 EW	KA-7573-01	VENTURE CORP 524116212	E ASPH 5.33 MI FR N CL OF KANOPOLIS N. TO JCT. K-156 IN EW CO.		868,571.20	11/20/2024 12/13/2024		0.00	Salina Const 20
009 TE 01	009 CS	TE-0533-01 TA	KILLOUGH CONST INC 524092212	E PEDBI 0.27 MI COTTONWOOD ST FR 4TH ST TO US-50 IN STRONG CITY IN CHASE CO.		872,916.56	09/18/2024 10/25/2024	(04/07/25) (06/13/25)	0.00	Marion Const 50
057 C 501	057 MN	C-5069-01 HSIP	BRUCE DAVIS CONST LLC 522104232	E GRSU 0.27 MI 190TH ST AND NIGHTHAWK RD INTERSECTION IN MARION CO		348,301.98	10/19/2022 11/22/2022	10/04/23 11/09/23	86.21 86.21	Marion Const 29
062 C 511	062 MC	C-5194-01 HSIP	L & M CONT INC 524084212	E GDFC 0.99 MI (WACONDA LAKE CAUSEWAY) RS 236 BETWEEN I RD AND 0.25 MI S OF CAWKER CITY SOUTH CITY LIMITS IN MC CO.		1,452,205.00	08/21/2024 09/10/2024	(01/06/25) (07/07/25)	0.00	Concordia Const 90
009 C 521	009 CS	C-5219-01 STP	A M COHRON & SON INC 524104232	E GRBR 0.18 MI R OVER COTTONWOOD RIV LOC 0.8 MI W OF CEDAR POINT IN CS CO.		1,748,517.51	10/16/2024 11/19/2024	(01/13/25) (09/01/25)	0.00	Marion Const 125
072 C 521	072 OT	C-5223-01 STP	REECE CONSTRUCTION COMPANY INC 524102282	E GRBRS 0.04 MI BR OVER PIPE CREEK LOC 0.03 MI W OF MINNEAPOLIS IN OT CO.		1,119,686.64	10/16/2024 10/29/2024	(10/27/25) (03/27/26)	0.00	Salina Const 85
031 C 521	031 GE	C-5231-01 BRO	BAYER CONST CO INC 524092232	E GRBRS 0.05 MI BR OVER REPUBLICAN RIV LOC 3.0 MI N AND 1.0 MI W OF JUNCTION CIT GE CO.		536,461.18	09/18/2024 11/04/2024	12/02/24 (05/02/25)	20.00 20.00	Junction City Const 75
045 C 521	045 JW	C-5232-01 BRO	L & M CONT INC 524092242	E GRBR 0.06 MI BR OVER TRIBUTARY TO LIMESTONE CR LOC 1.3 MI S AND 6.0 MI W OF MANKATO IN JW CO.		710,551.00	09/18/2024 10/14/2024	(01/06/25) (05/01/25)	0.00	Concordia Const 100
064 U 241	064 MR	U-2402-02 TA	BETTIS ASPHALT & CONST INC 524042242	E PEDBI 1.43 MI COUNCIL GROVE SAFE ROUTES TO SCHOOLS PRIORITY 1 IMPROVEMEN IN MR CO.		907,401.95	04/17/2024 05/08/2024	09/03/24 (01/10/25)	78.82 74.12	Marion Const 85

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 3

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U281	084 RS	KA-2370-03 STP	SPORER LAND DEV INC 522032373	E US-281: FR LAND RD N TO US-281/K-18 JCT AND PE FR RUSSELL TO US-281/K-18 JCT IN RS CO.	GRBRS	10.82 MI	37,752,081.81	03/16/2022 04/14/2022	05/17/22 (12/23/24)	Hays Const 89.51
U040	100 WA	KA-3914-01 BRF	BRIDGES INC 523042323	E BR #004 LOC 3 MI E OF JNCTN K-27 ON US-40	GRBRS	0.10 MI	4,602,857.97	04/19/2023 05/10/2023	09/05/23 12/05/24	Oakley Const 100.00 200
U040	100 WA	KA-3916-01 BRF	BRIDGES INC 523042343	E US-40 BR #001 LOC 9.73 MI E OF CO ST LN.	GRBRS	0.38 MI	5,498,652.01	04/19/2023 05/10/2023	04/01/24 12/05/24	Oakley Const 100.00
K009	074 PL	KA-3934-01 BRF	BRIDGES INC 523032343	E K-9: BR #033 (CROOKED CR) 3.63 MI E OF NO CL IN PL CO.	GRBRS	0.02 MI	1,793,282.86	03/22/2023 04/07/2023	06/10/24 12/18/24	Phillipsburg Const 96.09
U281	092 SM	KA-3937-01 BRF	L & M CONT INC 523012373	E US-281: BR #021 LOC 0.13 MI W OF OB CO LN IN SM CO.	GRBRS	0.05 MI	1,899,329.48	01/18/2023 01/26/2023	03/27/24 10/31/24	Phillipsburg Const 100.00
K009	074 PL	KA-3962-01 BRF	BRIDGES INC 523032353	E K-9: BR #034 (WOLF CR) 7.58 MI E OF NT CL IN PL CO.	GRBRS	0.05 MI	1,940,396.65	03/22/2023 04/07/2023	03/04/24 (11/09/24)	Phillipsburg Const 96.09
U040	100 WA	KA-4067-01 BRF	BRIDGES INC 523042363	E US-40 BR #006 LOC 7.13 MI E OF E JNCTN K-27.	GRBRS	1.08 MI	18,682,629.13	04/19/2023 05/10/2023	07/26/23 (10/31/25)	Oakley Const
U083	106 STATE WIDE	KA-5585-01	IDEATEK TELCOM 523106323	E US-83 FR I-70 N TO US-36 IN DC, LG, SD AND TH COUNTIES.	ITS	68.35 MI	4,659,649.17	10/18/2023 12/04/2023	10/21/24 (07/04/25)	Atwood Const 17.73 15.45 220
U183Y	026 EL	KA-5608-01 ACNHP	WILDCAT CONST CO INC & SUBS 524012313	E US-183Y (BYPASS): BR #019 OVER I-70 IN EL CO.	GRBRS	0.59 MI	21,616,953.53	01/17/2024 02/09/2024	04/01/24 (03/06/26)	Hays Const 43.78
K027	100 WA	KA-5739-01 BRF	KING CONST CO INC & SUBS 524012343	E K-27:BR #010 (N FORK LADDER CR) 4.75 MI N OF GL CO LI IN WA CO.	GRBRS	0.02 MI	3,620,027.21	01/17/2024 02/09/2024	08/19/24 (04/21/25)	Oakley Const 48.00 48.00 175
U024	082 RO	KA-5754-01 BRF	KLAVER CONST CO INC 524062313	E US-24. 0.26 MI W JCT US-183/US-24	GRBRS	0.05 MI	2,310,818.48	06/20/2024 07/08/2024	(01/06/25) (07/24/25)	Phillipsburg Const 31.70
K023	090 SD	KA-6019-01 ACSTP	SPORER LAND DEV INC 524062363	E K-23: FR 0.25 MI S OF CO RD S, N TO HOXIE (WALNUT AVE)	GRBRS	6.13 MI	20,344,940.87	06/20/2024 07/08/2024	09/30/24 (04/24/26)	Oakley Const 27.63

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 3

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U281	071 OB	KA-6020-01 ACNHP	KING CONST CO INC & SUBS 524082313 E	US-281: N JCT US-281/US-24 N TO THE S CL OF PORTIS (STATE ST) IN OB CO.	GRBRS 3.31 MI	18,973,974.37	08/21/2024 09/10/2024	01/02/25 (01/30/26)	27.21	Phillipsburg Const
K027	091 SH	KA-6123-01 STP	BRIDGES INC 524022313 E	K-27; BR #042 OVER KYLE RR IN SH CO. LGTH .001 MI.	BRRPR MI	1,267,172.50	02/21/2024 03/13/2024	(06/02/25) (10/06/25)	0.00	95 Oakley Const
U040	055 LG	KA-6638-01 ACSTP	BETTIS ASPHALT & CONST INC 523012313 E	FR 500' E OF E K25/US 40 JCT E 9.796 MI TO BEGINNING OF PCCP AT W U 83/US 40 JCT IN LG CO	MILOV 9.80 MI	2,093,578.68	01/18/2023 02/01/2023	10/02/24 11/13/24	100.00 100.00	20 Oakley Const
U281	084 RS	KA-6639-01 ACSTP	VENTURE CORP 523012323 E	FR RS/BT CO LI N 11.708 MI TO SCL OF RUSSELL IN RS CO	UBAS 11.71 MI	2,539,583.60	01/18/2023 02/01/2023	04/26/24 06/14/24	80.00 80.00	30 Hays Const
U083	097 TH	KA-6713-01	BETTIS ASPHALT & CONST INC 523056343 E	FR LG/TH CO LI N 10.00 MI TO END OF 10 FT SHOULDERS IN TH CO	MILOV 10.00 MI	2,750,774.16	05/24/2023 06/16/2023	11/14/24 (05/16/25)	6.25 6.25	32 Oakley Const
U083	055 LG	KA-6714-01	BETTIS ASPHALT & CONST INC 523056313 E	FR W US 83/US 40 JCT N 0.976 MI TO LG/TH CO LI EXCLUDING 0.085 MI O CONC PVMT AT US 40/US 83 JCT IN LG CO	MILOV 0.98 MI	388,869.37	05/24/2023 06/16/2023	11/14/24 (05/16/25)	0.00	32 Oakley Const
U083	090 SD	KA-6715-01	BETTIS ASPHALT & CONST INC 523016363 E	FR JCT OF K383/US83 N 0.646 MI TO SD/DC CO LI IN SD CO	MILOV 0.65 MI	240,144.70	01/18/2023 02/01/2023	07/01/24 09/13/24	102.86 111.43	35 Atwood Const
U083	020 DC	KA-6716-01	BETTIS ASPHALT & CONST INC 523016373 E	FR SD/DC CO LI N 9.01 MI TO BEGINNING OF 10 FT SHLD SCTN DC CO	MILOV 9.01 MI	2,721,711.90	01/18/2023 02/01/2023	07/01/24 09/13/24	108.57 108.57	35 Atwood Const
K025	077 RA	KA-6737-01 ACSTP	APAC-KS INC SHEARS DIV 523102323 E	FR S RADIUS OF K25/US 36 JCT N TO NEBRASKA ST LI IN RA CO	MILOV 13.20 MI	5,776,753.05	10/18/2023 11/13/2023	07/30/24 10/16/24	100.00 100.00	45 Atwood Const
K027	100 WA	KA-6778-01 ACNHP	REECE CONSTRUCTION COMPANY INC 524032313 E	K-27;BR(017) OVER SMOKY HILL RIVER IN WA CO. LGTH .193 MI.	BRRPR MI	3,032,965.33	03/20/2024 04/05/2024	(04/07/25) (09/05/25)	0.00	Oakley Const
I070	026 EL	KA-6954-01	WILDCAT CONST CO INC & SUBS 524096313 E	-70; BR 70-26-172.34 (038) WB AND BR 70-26-172.33 (039) EB IN EL CO. LGTH 0.072 MI.	BRRPR MI	425,300.50	09/18/2024 10/14/2024	(04/14/25) (06/02/25)	0.00	40 Hays Const
K025	077 RA	KA-6995-01	APAC-KS INC SHEARS DIV 523106313 E	FR RA/TH CL N TO BEGINNING OF PCCP IN ATWOOD IN RA CO	MILOV 16.99 MI	3,233,290.70	10/18/2023 11/13/2023	07/08/24 09/14/24	103.33 103.33	30 Atwood Const

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 3

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K025	055 LG	KA-7046-01	BETTIS ASPHALT & CONST INC 523116313	E FR E K-25/US-40 JCT N TO TH/LG CL IN LG CO	MILOV 2.26 MI	440,370.08	11/15/2023 11/30/2023	10/14/24 11/16/24	70.00 70.00	Atwood Const 30
K025	097 TH	KA-7053-01 ACSTP	BETTIS ASPHALT & CONST INC 523112363	E FR TH/LG CL N TO SCL OF COLBY IN TH CO.	MILOV 15.52 MI	1,571,735.64	11/15/2023 11/30/2023	10/14/24 11/16/24	70.00 70.00	Atwood Const 30
K027	100 WA	KA-7073-01 ACSTP	APAC-KS INC SHEARS DIV 523122343	E FR E JCT US40/K27 N TO SH/WA CL IN WA CO.	MILOV 16.23 MI	3,133,349.99	12/13/2023 01/05/2024	05/28/24 08/07/24	111.43 111.43	Oakley Const 35
K027	100 WA	KA-7074-01	APAC-KS INC SHEARS DIV 523126343	E FR 1.05 MI S OF SCL OF SHARON SPRINGS N 2.07 MI TO W JCT US 40/K27 WA CO.	MILOV 2.07 MI	625,666.73	12/13/2023 01/05/2024	05/28/24 08/07/24	111.43 111.43	Oakley Const 35
U24B	091 SH	KA-7106-01	VENTURE CORP 524046313	E FR END OF PCCP E OF K27/US 24B JCT E 2.35 MI TO END OF US 24B IN SI CO	MILOV 2.35 MI	928,933.10	04/17/2024 05/08/2024	09/17/24 10/11/24	100.00 100.00	Atwood Const 15
K009	090 SD	KA-7167-01 ACSTP	APAC-KS INC SHEARS DIV 523112353	E FR K-123 JCT E 6.353 MI TO DC CL IN SD CO	MILOV 6.35 MI	1,193,162.00	11/15/2023 12/04/2023	09/09/24 11/05/24	100.00 100.00	Oakley Const 30
U183	074 PL	KA-7169-01 ACNHP	APAC-KS INC SHEARS DIV 523112343	E FR RO/PL CL N TO E US-183/US-36 JCT IN PL CO	MILOV 13.21 MI	3,822,952.46	11/15/2023 12/04/2023	09/17/24 11/26/24	120.00 120.00	Phillipsburg Const 35
U024	097 TH	KA-7170-01 ACSTP	BETTIS ASPHALT & CONST INC 523112373	E FR ECL OF COLBY E TO .038 MI E OF US-24/US-83 JCT IN TH CO	MILOV 8.56 MI	1,927,259.81	11/15/2023 11/30/2023	(05/16/25) (07/20/25)	0.00	Atwood Const 25
U283	098 TR	KA-7171-01 ACSTP	VENTURE CORP 524012323	E FR NESS CO LI N TO I-70 JCT IN TR CO	UBAS 21.98 MI	3,786,852.09	01/17/2024 02/09/2024	07/25/24 09/12/24	116.67 116.67	Hays Const 30
K009	020 DC	KA-7174-01 ACSTP	APAC-KS INC SHEARS DIV 523112313	E FR SHERIDAN CL E 7.228 MILES TO NORTON CL IN DC CO	MILOV 7.23 MI	1,054,244.23	11/15/2023 12/04/2023	09/09/24 11/05/24	100.00 100.00	Oakley Const 30
I070	091 SH	KA-7200-01 NHPP	VENTURE CORP 524042313	E FR 0.5 MI E OF CARUSO TO 0.1 MI E OF K-253 IN SH CO	MILOV 14.60 MI	6,896,798.33	04/17/2024 05/08/2024	09/24/24 12/09/24	111.11 111.11	Atwood Const 45
U040	100 WA	KA-7313-01 PRTCT	APAC-KS INC SHEARS DIV 524092323	E FR KS/CO SL E TO THE ECL OF SHARON SPRINGS IN WA CO.	MILOV 16.63 MI	8,161,393.05	09/18/2024 10/14/2024	(04/07/25) (11/14/25)	20.96	Oakley Const

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 3

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U040	100 WA	KA-7316-01 PRTCT	APAC-KS INC SHEARS DIV 524092343	E FR ECL OF SHARON SPRINGS E TO PEBBLE RD IN WA CO.	MILOV 9.87 MI	3,006,723.34	09/18/2024 10/14/2024	(04/07/25) (11/14/25)		Oakley Const 20.96
084 KA 7	084 RS	KA-7407-01	DUSTROL INC 524086313	E FR E US281/K18 JCT E 13.314 MI TO LC/RS CL IN RS CO. FR US281/K18 J E 8.512 MI TO E US281/K18 JCT IN RS CO.	SURCY 21.83 MI	3,585,150.48	08/21/2024 09/10/2024	(07/28/25) (09/13/25)		Hays Const 0.00 35
U024	106 STATE WIDE	KA-7411-01	CIRCLE C PAVING & CONST LLC 524086323	E KA 7413-01 FR RO/OB CL E TO MP 171.74 IN OB CO. FR PLEASANT ST IN STOCKTON E TO RO/OB CL IN RO CO	CONVT 18.64 MI	845,117.90	08/21/2024 09/10/2024	(07/14/25) (08/01/25)		Phillipsburg Const 0.00 15
I070	097 TH	KA-7445-01 ACNHP	VENTURE CORP 524102353	E FR .377 MI E OF EXIT 62 E TO LG/TH CL IN TH CO.	MILOV 11.96 MI	9,009,553.76	10/16/2024 11/04/2024	(04/01/25) (07/22/25)		Oakley Const 0.00 80
U024	071 OB	KA-7476-01	BETTIS ASPHALT & CONST INC 524106313	E FR END OF PCCP IN OSBORNE N TO N JCT OF U24/U281 IN OB CO FR U24/U281 JCT E TO BEGIN OF 2L/4L IN OB CO. FR 2L/4L E TO OS/MC CL II	MILOV 15.18 MI	2,436,686.53	10/16/2024 10/29/2024	(04/01/26) (05/15/26)		Phillipsburg Const 0.00 30
U281	071 OB	KA-7480-01	BETTIS ASPHALT & CONST INC 524106343	E FR STATE ST IN PORTIS N TO SM/OB CL IN OB CO.	MILOV 0.50 MI	241,109.22	10/16/2024 10/29/2024	(05/18/26) (07/10/26)		Phillipsburg Const 0.00 40
U281	092 SM	KA-7481-01 ACNHP	BETTIS ASPHALT & CONST INC 524102343	E FR SM/OB CL N TO SCL OF SMITH CENTER IN SM CO.	MILOV 16.86 MI	2,841,723.91	10/16/2024 11/04/2024	(05/18/26) (07/10/26)		Phillipsburg Const 0.00 40
U183	082 RO	KA-7517-01 ACNHP	BETTIS ASPHALT & CONST INC 524112363	E FR K18/U183 JCT N TO S RD IN RO CO.	MILOV 4.71 MI	858,151.43	11/20/2024 12/13/2024			Phillipsburg Const 0.00 40
K018	082 RO	KA-7518-01 ACSTP	BETTIS ASPHALT & CONST INC 524112373	E FR 5 RD E TO .48 MI E OF E CL OF PLAINVILLE IN RO CO.	UBAS 13.18 MI	1,412,383.80	11/20/2024 12/13/2024			Phillipsburg Const 0.00 20
U183	082 RO	KA-7519-01 ACNHP	BETTIS ASPHALT & CONST INC 524112353	E FR RO/EL CL N TO K18/U183 JCT IN RO CO.	MILOV 7.22 MI	1,649,957.90	11/20/2024 12/13/2024			Phillipsburg Const 0.00 40
U183	026 EL	KA-7520-01 ACNHP	BETTIS ASPHALT & CONST INC 524112313	E FR END OF PCCP N OF 55TH ST TO RO/EL CL IN EL CO.	MILOV 15.21 MI	3,303,459.94	11/20/2024 12/13/2024			Hays Const 0.00 45
K023	032 GO	KA-7521-01 ACSTP	BETTIS ASPHALT & CONST INC 524112343	E FR LE/GO CL N TO SCL OF GOVE IN GO CO.	MILOV 17.49 MI	3,273,602.96	11/20/2024 12/13/2024	(09/08/25) (11/10/25)		Oakley Const 0.00 45

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 3

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
084 TE 9:	084 RS	TE-9301-01	PRADO CONST LLC 524036313	E US40B/8TH ST FROM US-81 TO 200FT E OF SEITZ ST IN RUSSELL IN RUSSELL CO.	PEDBI 0.24 MI	684,215.98	03/20/2024 04/11/2024	06/03/24 08/30/24		Hays Const 285.53
084 C 51:	084 RS	C-5196-01 HSIP	KOMO CONST LLC / DBA A&H CO 524082323	E MAJOR COLLECTORS N OF I-70 & W OF US-281	SG 54.49 MI	219,268.00	08/21/2024 09/25/2024	(01/06/25) (05/02/25)	0.00	Hays Const 90
026 C 52:	026 EL	C-5221-01 STP	L & M CONT INC 524102313	E BR OVER BIG CREEK ON 370TH AVE LOC, 6.0 MI S & 1.0 MI W OF WALKER	GRBR 0.13 MI	673,540.75	10/16/2024 11/21/2024		0.00	Hays Const 95
074 C 52:	074 PL	C-5227-01 STP	L & M CONT INC 524094313	E BR OVER W CEDAR CR LOC 6.5 MI N AND 0.5 MI W OF AGRA IN PL CO.	GRBR 0.22 MI	547,817.15	09/18/2024 10/14/2024	(06/02/25) (10/15/25)		Phillipsburg Const 95
071 C 52:	071 OB	C-5233-01 BRO	REECE CONSTRUCTION COMPANY INC 524102323	E BR OVER TRIB TO COVERT CREEK LOC 1.0 MI S AND 0.7 MI W OF COVER OB CO.	GRBR 0.13 MI	456,638.86	10/16/2024 10/29/2024	(04/15/25) (04/15/25)	0.00	Phillipsburg Const 60
077 C 52:	077 RA	C-5234-01 BRO	L & M CONT INC 524084313	E BR OVER LITTLE BEAVER CR LOC 0.8 MI S AND 2.2 MI W OF BLAKEMAN	GRBR 0.14 MI	448,408.60	08/21/2024 09/30/2024	(03/17/25) (11/10/25)	0.00	Atwood Const 60
082 C 52:	082 RO	C-5235-01 BRO	KLAVER CONST CO INC 524084323	E BR OVER PARADISE CR ON 20 RD LOC 2.2 MI S & 2.5 MI E OF PLAINVILLE	GRBR 0.17 MI	289,698.67	08/21/2024 09/15/2024	11/18/24 (04/01/25)	26.67 20.00	Phillipsburg Const 75
092 C 52:	092 SM	C-5236-01 BRO	L & M CONT INC 524082343	E BR OVER W OAK CR LOC 2.7 MI S AND 7 MI E OF SMITH CENTER	GRBR 0.10 MI	597,099.00	08/21/2024 09/10/2024	(01/06/25) (05/20/25)	0.00	Phillipsburg Const 100

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 4

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U166	011 CK	KA-1005-02 NHPP	EMERY SAPP & SONS INC & SUBS 521092464 E	K-166 FROM US-166/US-400 JCT, E & SE TO 0.5 M NW of KS/MO ST LI IN C CO.	GRBRS4.24 MI	61,161,611.70	09/22/2021 10/08/2021	01/10/22		Pittsburg Const 101.37
K007	011 CK	KA-1586-02	HECK & WICKER INC 524116424 E	K-7 LOC AT INTERSECTION K-7/STAR VALLEY RD (ALONG N SIDE OF STA VALLEY RD)	GRSU 0.01 MI	578,529.65	11/20/2024 12/13/2024			Pittsburg Const 0.00 40
U400	011 CK	KA-2375-10 NHPP	BETTIS ASPHALT & CONST INC 524052424 E	US-400: FR 4.2 MI E OF US-400/K-7 JCT E FOR 1.55 MI IN CK CO.	GRSU 1.55 MI	7,165,225.35	05/22/2024 06/09/2024	07/22/24 (06/30/25)	35.20 35.20	Pittsburg Const 250
U075	063 MG	KA-5699-01 BRF	BRIDGES INC 524052454 E	US-75: BR #01 OVER CHEYENNE CRK LOC APROX 1.0 MI N OF THE S US-166/US-75 JCT	GRBRS0.23 MI	3,811,925.79	05/22/2024 06/09/2024	10/07/24 (09/01/25)	20.00 17.78	Independence Const 225
U054	037 GW	KA-5718-01 BRF	BRIDGES INC 523122434 E	US-54: BR #008 OVER HOMER CK 4.17 MI E OF E JCT K-99/US-54 IN GW CO	GRBRS0.13 MI	3,840,064.35	12/13/2023 01/05/2024	03/04/24 (12/01/24)	94.42 93.91	Iola Const 197
K105	104 WO	KA-5726-01 HIF	B & B BRIDGE CO LLC 523112424 E	K-105: BR #021 OVER CEDAR CREEK 1.34 MI SE OF US-54 JCT IN WO CO.	GRBRS0.34 MI	4,864,124.78	11/15/2023 12/05/2023	05/20/24 (01/01/25)	40.93 38.60	Iola Const 215
U059	067 NO	KA-5727-01 HIF	A M COHRON & SON INC 523102434 E	US-59: BR #004 OVER NEOSHO RIVER 2.4 MI N OF K-47/U.S. 59 JCT IN NC CO.	GRBRS0.26 MI	11,238,981.76	10/18/2023 11/13/2023	01/29/24 (11/22/24)	85.50 85.50	Pittsburg Const 200
U054	037 GW	KA-5760-01 BRF	B & B BRIDGE CO LLC 524022414 E	US-54: BR #002 (BURNT CREEK) LOC 3.52 MI E OF THE BUTLER COLN IN CO.	GRBRS0.11 MI	2,369,167.50	02/21/2024 03/13/2024	06/03/24 (02/01/25)	69.73 67.03	Iola Const 185
U169	063 MG	KA-5989-01 ACNHP	J GRAHAM CONSTR INC 523072414 E	US-169: WALNUT ST BETWEEN 15TH ST AND ELDRIDGE ST IN COFFEYVIL IN MG CO.	GRSU 0.24 MI	1,273,781.00	07/19/2023 08/25/2023	03/06/24 (07/12/24)	97.98 97.98	Independence Const 99
1035	030 FR	KA-6076-02	J & J CONTRACTORS INC 524076424 E	I-35 BEG AT THE OS/FR CL THENCE N 11.048 MI	GDFC 0.00 MI	1,159,121.75	07/17/2024 08/08/2024	(08/16/24) (05/16/25)		Garnett Const 0.00 120
106 KA 6:	106 STATE WIDE	KA-6258-01 ACHSP	CC & I ENGR INC / DBA COMPASS CONSULT 522072161 E	VARIOUS LOCATIONS ON K-33, US-59 AND K-68 IN FR, AN, DG, JO, MI, ANI OS CO.	SG 53.64 MI	1,014,936.72	07/20/2022 08/10/2022	03/27/23 (11/27/23)	114.17 110.83	Garnett Const 120
106 KA 6:	106 STATE WIDE	KA-6260-01 ACHSP	MARTIN OUTDOOR ENTERPRISES INC 524032414 E	VAR LOC ON US-400, US-75, US-166, US-169 AND US-160 IN MG, CQ, LB AND WL CO.	SG 111.37 MI	1,358,359.48	03/20/2024 04/11/2024	07/01/24 (03/01/25)	61.14 58.29	Independence Const 175

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 4

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
1035	061 MI	KA-6366-02	J & J CONTRACTORS INC 524076454 E	FR THE FR/MI CL NE TO THE MI/JO CL	GDFC	0.00 MI	477,664.27	07/17/2024 08/08/2024	(08/16/24) (01/31/25)	Garnett Const 0.00 45
1035	030 FR	KA-6367-02	J & J CONTRACTORS INC 524076434 E	I-35 FR 8.468 MI N OF THE S I-35/U.S. 59 JCT NE TO THE FR/MI CL	GDFC	0.00 MI	1,155,652.08	07/17/2024 08/08/2024	(08/16/24) (06/27/25)	Garnett Const 0.00 150
U075	063 MG	KA-6448-01	MISSION CONST CO INC 523092454 E	US-75 FR MORNINGSIDE DR TO NCL IN INDEPENDENCE IN MG CO.	GRSU	0.43 MI	618,935.85	09/20/2023 10/16/2023	07/08/24 09/18/24	Independence Const 111.43 35
U169	002 AN	KA-6462-01	J & J CONTRACTORS INC 524026414 E	US-169: FR 0.76 MI NE OF SW MISSOURI RD TO 0.2 MI N OF 1900 RD IN AN CO.	GDFC	0.12 MI	683,587.70	02/21/2024 03/13/2024	09/30/24 12/12/24	Garnett Const 95.00 40
U166	063 MG	KA-6465-01	B & B BRIDGE CO LLC 524076464 E	US-166: 0.71 MI E OF THE CQ/MG CL, E TO 0.07 MI E OF US-75 IN MG CO.	GRBRS	0.18 MI	480,116.17	07/17/2024 08/19/2024	11/20/24	Independence Const 22.50 80
U166	063 MG	KA-6466-01	KLAVER CONST CO INC 524106464 E	US-166: FR 0.21 MI E OF 1900 RD E TO 0.47 MI E OF CO RD 3950 IN MG CO LGTH IS 11.07 MI.	GDFC	MI	1,394,407.21	10/16/2024 10/29/2024		Independence Const 0.00 105
1035	030 FR	KA-6536-01	L UNDERWOOD LLC 524046414 E	I-35 FR OS/FR CO LI NE 20.6 MI IN FRANKLIN CO	CULV	0.00 MI	803,113.89	04/17/2024 05/16/2024		Garnett Const 0.00 60
U069	011 CK	KA-6619-01	EMERY SAPP & SONS INC & SUBS 523042424 E	FR US-160/US-400 JCT IN CK CO 10.926 MI N TO CR/CK CO LI	MILOV	10.93 MI	3,366,982.10	04/19/2023 05/12/2023	06/05/24 12/03/24	Pittsburg Const 102.11 95
U400	011 CK	KA-6620-01	EMERY SAPP & SONS INC & SUBS 523046414 E	FR RIVERTON ROUNDABOUT N TO JCT US-160/US-69/US-400 IN CK CO	MILOV	7.19 MI	2,411,268.51	04/19/2023 05/12/2023	06/05/24 12/03/24	Pittsburg Const 102.11 95
U054	104 WO	KA-6726-01	MISSION CONST CO INC 523096484 E	US 54; BR.NO. (007) & (008). 6.66 M E OF US-75 IN WO CO. LGTH IS 0.21 MI.	BRRPR	MI	906,090.40	09/20/2023 10/06/2023	06/17/24 12/19/24	Iola Const 100.00 100
K039	103 WL	KA-6728-01	WILDCAT CONST CO INC & SUBS 524066434 E	K-39. BR NO. 39-103 -7.19(021) OVER SNAKE CREEK. BR NO. 39-103-8.37(022) OVER VERDIGRIS RIVER IN WL CO. LGTH 0.002 MI.	BR-OL	MI	1,243,678.64	06/20/2024 07/08/2024		Independence Const 0.00 90
U069	054 LN	KA-6735-01	BETTIS ASPHALT & CONST INC 524066424 E	US-69. BR 69-54-95.48(057)(NB) OVER MARAIS DES CYGNES RV 0.88 MI S OF N JCT K-52/US-69 IN LN CO. LGTH 0.081 MI.	BRRPR	MI	477,049.80	06/20/2024 07/15/2024		Garnett Const 0.00 65

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 4

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U069	006 BB	KA-6738-01	PEARSON CONSTR LLC 524052414	E NB LNS FR S JCT US69/US54 N TO BB/LN CL IN BB CO	4.0OL	13.60 MI	9,286,974.65	05/22/2024 06/09/2024		lola Const 0.00 160
U069	006 BB	KA-6738-03	BETTIS ASPHALT & CONST INC 524056414	E 24 LOCATIONS ON US-69 FR S JCT US-69/US-54 N TO BB/LN CL.	GDFC	0.00 MI	642,645.55	05/22/2024 06/09/2024	07/08/24 12/16/24	103.00 78.00 lola Const 100
U069	054 LN	KA-6791-01	PEARSON CONSTR LLC 524052434	E NB LN FR BB/LN CL N 12 MI IN LN CO	4.0OL	12.00 MI	8,289,921.98	05/22/2024 06/09/2024		lola Const 0.00 160
U069	054 LN	KA-6791-03	BETTIS ASPHALT & CONST INC 524056424	E US-69: NB LANES AT BB/LN CO LN N 12 MI IN LN CO.	GDFC	0.00 MI	283,135.43	05/22/2024 06/09/2024	07/08/24 12/16/24	103.00 68.00 lola Const 100
1035	030 FR	KA-6843-01	PHILLIPS SOUTHERN ELECT CO INC 524056434	E I-35; LOC ON S SIDE OF THE NEOSHO RD BR OVER MEDIAN OF I-35 IN FF CO.	SG	0.00 MI	174,027.44	05/22/2024 06/09/2024	12/02/24 (12/30/24)	20.00 0.00 Garnett Const 10
K047	067 NO	KA-6855-01	MARTIN OUTDOOR ENTERPRISES INC 523066424	E VAR LOC ON K-47 IN ST. PAUL	PEDBI	0.00 MI	56,000.00	06/21/2023 07/17/2023	05/28/24 07/26/24	87.50 87.50 Pittsburg Const 40
106 KA 6	106 STATE WIDE	KA-6862-01	COLLINS & HERMANN INC 524096424	E VARS LOC IN AL, BB, CR, LN CO.	SG	123.29 MI	2,100,000.00	09/18/2024 10/14/2024		lola Const 0.00 150
U054	006 BB	KA-6884-01	PHILLIPS SOUTHERN ELECT CO INC 523086414	E US-054: REPLACE HIGH MAST TOWERS AT INTCHG US69/US54 N OF FOR SCOTT IN BB CO.	LT	0.00 MI	396,512.00	08/23/2023 09/11/2023	04/03/24 (06/14/24)	100.00 100.00 lola Const 40
U169	061 MI	KA-6925-01	PCI ROADS, LLC 524022424	E US-169; BR NO.169-61-10.64 (047) NB 169 BR OVER THE MARAIS DES CYGNES RIVER IN MI CO. LGTH 0.157.	BRRPR	MI	1,468,550.73	02/21/2024 03/13/2024	(04/01/25) (10/31/25)	Garnett Const 0.00 150
U069	006 BB	KA-6967-01	PCI ROADS, LLC 524106414	E BR(009) ON US-69 OVER US-54 IN BB CO. LGTH 0.105 MI.	BRRPR	MI	1,552,793.79	10/16/2024 11/04/2024	(06/01/25) (12/01/25)	lola Const 0.00 100
U160	025 EK	KA-6969-01	B & B BRIDGE CO LLC 524102434	E US-160; BR(008) (ELK RIVER) LOCATED 5.86 MI E OF E JCT US-160 AND K-99 IN EK CO. LGTH 0.001 MI.	BRRPR	MI	1,177,742.55	10/16/2024 11/04/2024		Independence Const 0.00 110
K052	054 LN	KA-7021-01	BETTIS ASPHALT & CONST INC 523112414	E FR JCT K-31/K-52 E TO S JCT K-7/K-52 FR N JCT K-7/K-52 E TO S JCT US-69/K-52 FR N JCT US-69/K-52 E TO KANSAS/MISSOURI ST LI	MILOV	13.95 MI	3,226,370.34	11/15/2023 11/30/2023		Garnett Const 0.00 45

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 4

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U160	063 MG	KA-7075-01	BETTIS ASPHALT & CONST INC	MILOV	4.31 MI	598,657.33	12/13/2023	06/05/24	98.46	Pittsburg Const
			523126454	E FR US169/160 S JCT E TO MG/LB CO LI IN MG CO.			01/05/2024	09/04/24	80.00	65
U075	104 WO	KA-7089-01	BETTIS ASPHALT & CONST INC	MILOV	10.74 MI	2,013,277.16	08/23/2023	07/25/24	92.50	Iola Const
		ACNHP	523082434	E FR NCL YATES CENTER, N TO WO/CF CO LI IN WO CO			09/11/2023	10/07/24	92.50	40
U075	016 CF	KA-7090-01	BETTIS ASPHALT & CONST INC	MILOV	4.09 MI	774,736.20	08/23/2023	07/25/24	92.50	Iola Const
		ACNHP	523082414	E FR WO/CF CL N 4.094 MI TO S EWS OF BR #56 N OF THE N JCT. K-58 IN CF CO			09/11/2023	10/07/24	92.50	40
K126	019 CR	KA-7122-01	BETTIS ASPHALT & CONST INC	MILOV	18.04 MI	3,121,057.46	12/13/2023	09/19/24	101.82	Pittsburg Const
		ACSTP	523122424	E FR US-400 TO K-7. AND FR ECL OF PITTSBURG TO KS/MO ST LI IN CR CO			01/05/2024	(12/13/24)	89.09	55
U160	050 LB	KA-7124-01	EMERY SAPP & SONS INC & SUBS	UBAS	1.12 MI	211,471.80	01/17/2024	09/04/24	85.45	Pittsburg Const
			524016424	E FR OSWEGO CL TO CK CL IN LB CO			02/16/2024	(11/22/24)	10.91	55
U160	011 CK	KA-7125-01	EMERY SAPP & SONS INC & SUBS	UBAS	13.69 MI	1,862,160.30	01/17/2024	09/04/24	100.00	Pittsburg Const
		ACSTP	524012414	E FR CK CL TO US-69/K-7 INTSEC IN LB CO			02/16/2024	(11/22/24)	0.00	55
U400	011 CK	KA-7135-01	BETTIS ASPHALT & CONST INC	MILOV	13.03 MI	3,052,235.84	12/13/2023			Pittsburg Const
		ACNHP	523122414	E FR LB/CK CL E TO JCT US-400/K-7 IN CK CO			01/05/2024		0.00	45
U400	050 LB	KA-7136-01	BETTIS ASPHALT & CONST INC	MILOV	0.62 MI	162,999.70	12/13/2023			Pittsburg Const
			523126434	E FR JCT US-400/YORK RD E TO BR(085) W EWS IN LB CO			01/05/2024		0.00	45
050 KA 7	050 LB	KA-7152-01	BETTIS ASPHALT & CONST INC	MILOV	23.96 MI	3,816,927.40	12/13/2023	06/05/24	98.46	Pittsburg Const
		ACSTP	523122454	E FR JCT US-166 N TO JCT US-160 AND US-160; FR LB/MG CL E TO JCT US-400 IN LB CO			01/05/2024	09/04/24	80.00	65
U400	037 GW	KA-7154-01	PEARSON CONSTR LLC	SURCY	16.00 MI	4,333,053.18	10/18/2023	04/23/24	100.00	Iola Const
		ACNHP	523102424	E FR BU/GW CO LI TO E JCT US400/K99 EXCLUDING PORTION FR STA. 606+ TO STA. 717+10, UBAS PCCP AT REST AREA IN GW CO			11/13/2023	(07/26/24)	100.00	50
U069	054 LN	KA-7156-01	BETTIS ASPHALT & CONST INC	UBAS	6.22 MI	1,860,305.93	12/13/2023	05/07/24	90.00	Garnett Const
		ACNHP	523122464	E FR 0.1 MI S OF SUGAR CREEK BR. N TO LN/MI CL IN LN CO			01/05/2024	06/25/24	90.00	30
K068	061 MI	KA-7306-01	HEARTLAND TRAFFIC SERVICES INC	PAVMK	0.40 MI	26,762.75	06/20/2024			Garnett Const
		HSIP	524062414	E FR JCT K-68/OLD KC RD PCCP ADJOINING ROUNDABOUT IN MI CO			07/11/2024		0.00	10

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 4

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U059	050 LB	KA-7307-01 HSIP	HEARTLAND TRAFFIC SERVICES INC 524062424	E FR JCT US-59/US-160, N 0.41 MI IN LB CO	PAVMK 0.41 MI	38,580.25	06/20/2024 07/11/2024		0.00	Pittsburg Const 15
U069	011 CK	KA-7308-01 HSIP	HEARTLAND TRAFFIC SERVICES INC 524062434	E FR JCT U69/U66 ADJOINING PCCP IN CK CO.	PAVMK 0.33 MI	35,322.00	06/20/2024 07/11/2024		0.00	Pittsburg Const 10
U400	103 WL	KA-7309-01 HSIP	CILLESSEN AND SONS INC 524062454	E FR 3.02 MI NW OF JCT US-400/K-47 NW 0.6 MI IN WL CO	PAVMK 0.60 MI	47,503.75	06/20/2024 07/11/2024		0.00	Independence Const 20
U069	019 CR	KA-7352-01 HSIP	CILLESSEN AND SONS INC 524072414	E FR S OF US 400 JCT N TO S US-160 THROUGH SAFETY CORRIDOR IN CR CO.	PAVMK 9.77 MI	495,614.50	07/17/2024 07/30/2024		0.00	Pittsburg Const 35
U166	011 CK	KA-7383-01	EMERY SAPP & SONS INC & SUBS 524076414	E FR MO/KS SL W TO NEW ASPHALT IN CK CO.	MILOV 0.63 MI	412,246.08	07/17/2024 07/30/2024		0.00	Pittsburg Const 15
U069	006 BB	KA-7446-01	PAVEMENT PRO'S LLC 524086414	E FR 3.075 MI N OF JCT K-7(23RD ST) N 1.748 MI TO S JCT US-54 IN BB CO	CRRPR 1.75 MI	81,593.32	08/21/2024 09/20/2024	01/02/25	0.00	Iola Const 15
K003	006 BB	KA-7449-01	APAC-KS INC SHEARS DIV 524096414	E FR CR/BB CL N TO K-39 IN BB CO.	MILOV 3.00 MI	344,452.90	09/18/2024 10/14/2024		0.00	Pittsburg Const 25
K003	019 CR	KA-7450-01 ACSTP	APAC-KS INC SHEARS DIV 524092404	E FR K47 N TO BB/CR CL IN CR CO.	MILOV 11.50 MI	1,297,702.39	09/18/2024 10/14/2024		0.00	Pittsburg Const 25
K007	019 CR	KA-7451-01 ACSTP	APAC-KS INC SHEARS DIV 524092414	E FR JCT US 400 JOINT N TO SCL OF GIRARD IN CR CO.	MILOV 11.17 MI	3,868,907.87	09/18/2024 10/14/2024		0.00	Pittsburg Const 60
K047	019 CR	KA-7452-01 ACSTP	BETTIS ASPHALT & CONST INC 524112454	E FR K-47/US-69 JCT TO CL OF GIRARD IN CR CO.	MILOV 7.05 MI	1,154,458.48	11/20/2024 12/13/2024		0.00	Pittsburg Const 25
U166	011 CK	KA-7453-01 ACNHP	BETTIS ASPHALT & CONST INC 524112434	E FR LB/CK CL W TO WCL BAXTER SPRINGS IN CK CO.	MILOV 18.69 MI	3,002,160.44	11/20/2024 12/13/2024		0.00	Pittsburg Const 75
U166	050 LB	KA-7461-01 ACNHP	BETTIS ASPHALT & CONST INC 524112484	E FR MG/LB CL E TO N JCT US-59 AND US-166 FR S JCT US-59 E TO LB/CK CLN IN LB CO.	MILOV 24.29 MI	4,289,100.83	11/20/2024 12/13/2024		0.00	Pittsburg Const 75

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 4

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U169	030 FR	KA-7482-01	BETTIS ASPHALT & CONST INC 524106434	E NB AN/FR CL TO FR/MI CL IN FR CO.	MILOV 2.40 MI	407,791.83	10/16/2024 10/29/2024		0.00	Garnett Const 25
U169	061 MI	KA-7483-01	BETTIS ASPHALT & CONST INC 524106454	E FR FR/MI CL TO 0.771 MI S OF S K-7 JCT IN MI CO.	MILOV 6.48 MI	1,131,034.70	10/16/2024 10/29/2024		0.00	Garnett Const 25
U075	016 CF	KA-7486-01	VANCE BROTHERS LLC 524106424	E FR APPROX. 0.06 MI N OF N JCT K-58 N TO BURLINGTON IN CF CO.	CONVT 6.41 MI	318,180.00	10/16/2024 11/12/2024		0.00	Iola Const 15
U075	104 WO	KA-7487-01	CIRCLE C PAVING & CONST LLC 524106474	E FR WL/WO CL N TO SCL OF YATES CENTER IN WO CO.	CONVT 10.72 MI	710,273.18	10/16/2024 10/29/2024		0.00	Iola Const 15
U059	001 AL	KA-7529-01	BETTIS ASPHALT & CONST INC 524112414	E FR NO/AL CL N TO AN CL IN AL CO.	UBAS 21.12 MI	2,546,836.47	11/20/2024 12/13/2024		0.00	Iola Const 40
U059	002 AN	KA-7530-01	BETTIS ASPHALT & CONST INC 524112424	E FR .03 MI S OF AN/AL CO LN TO .06 MI S OF US59/169 JCT IN AN CO.	MILOV 15.50 MI	3,751,122.83	11/20/2024 12/13/2024		0.00	Garnett Const 70
U160	025 EK	KA-7531-01	VENTURE CORP 524116434	E FR CW/EK CL E TO W JCT 160/99 IN EK CO	MILOV 13.60 MI	1,697,425.00	11/20/2024 12/13/2024		0.00	Independence Const 60
U160	025 EK	KA-7532-01	VENTURE CORP 524112464	E FR ECL LONGTON E TO EK/MG CL IN EK CO.	MILOV 7.93 MI	1,181,313.90	11/20/2024 12/13/2024		0.00	Independence Const 60
U160	025 EK	KA-7533-01	VENTURE CORP 524112474	E FR US-160/K-99 JCT E TO THE ECL OF LONGTON IN EK CO.	MILOV 12.54 MI	1,615,577.90	11/20/2024 12/13/2024		0.00	Independence Const 60
U169	002 AN	KA-7534-01	BETTIS ASPHALT & CONST INC 524116414	E FR AL/AN CL N TO US-169/SW 500TH RD IN AN CO.	MILOV 4.29 MI	759,965.64	11/20/2024 12/13/2024		0.00	Garnett Const 15
106 TE 0:	106 STATE WIDE	TE-0402-07	DONDLINGER & SONS CONST CO INC 523082424	E FLINT HILLS NATURE TRAIL IN FR CO.	PEDBI 2.31 MI	5,272,427.03	08/23/2023 09/11/2023	03/04/24 (11/29/24)	78.28 73.77	Garnett Const 244
011 TE 0:	011 CK	TE-0510-01	HECK & WICKER INC 524102424	E W MAPLE ST FR SUNSET AVE TO HIGH SCHOOL AVE AND E SYCAMORE S FR US69 TO 7TH AVE IN COLUMBUS IN CK CO.	PEDBI 0.74 MI	355,559.20	10/16/2024 11/04/2024		0.00	Pittsburg Const 45

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 4

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
054 C 50	054 LN	C-5081-01 STP	DONDLINGER & SONS CONST CO INC 524044464	E 1.0 MI N AND 1.2 MI W OF LACYGNE OVER BNSF RR IN LN CO.	GRBR 0.13 MI	2,040,783.58	04/17/2024 06/21/2024	(11/22/24) (12/29/25)	0.00	Garnett Const 100
016 C 51	016 CF	C-5122-01 HSIP	BETTIS ASPHALT & CONST INC 523124414	E RS2066 (OLD HWY 50) FR FAUNA RD TO US-75 IN CF CO.	GRSU 5.98 MI	3,609,282.36	12/13/2023 01/05/2024	07/09/24 (10/25/24)	107.69 93.59	Garnett Const 78
061 C 51	061 MI	C-5123-01 HSIP	KILLOUGH CONST INC 523124434	E RS 1604 (OLD KC RD) FR 327TH ST TO SCL OF PAOLA IN MI CO.	GRSU 1.82 MI	1,830,020.41	12/13/2023 01/18/2024	05/06/24 08/29/24	72.73 70.71	Garnett Const 99
063 C 51	063 MG	C-5128-01 HSIP	B & B BRIDGE CO LLC 523084424	E BUCKEYE RD FR S OF CR 1450 TO SCL OF COFFEYVILLE IN MG CO.	GRSU 1.13 MI	1,600,836.90	08/23/2023 09/11/2023	08/02/24 (01/24/25)	84.00 80.00	Independence Const 100
011 C 51	011 CK	C-5153-01 STP	B & B BRIDGE CO LLC 523084414	E 0.5 MI S & 0.8 MI E OF COLUMBUS OVER BRUSH CREEK IN CK CO.	GRBRS 0.10 MI	930,974.25	08/23/2023 09/11/2023	02/22/24 (07/12/24)	95.35 88.37	Pittsburg Const 86
037 C 51	037 GW	C-5197-01 HSIP	SIGNS UP LTD DBA HAREN'S TREES & CRITTERS 524042494	E VARIOUS MAJOR COLLECTORS EAST OF K-99 IN GW CO.	SG 110.52 MI	418,712.45	04/17/2024 05/08/2024	09/16/24	26.00 23.00	Iola Const 100
010 C 52	010 CQ	C-5220-01 BRO	REECE CONSTRUCTION COMPANY INC 524084414	E 0.6 MI S AND 2.0 MI E OF CEDAR VALE OVER CK IN CQ CO.	GRBR 0.15 MI	467,026.75	08/21/2024 09/15/2024	10/15/24 (03/03/25)	64.62 49.23	Independence Const 65
050 C 52	050 LB	C-5222-01 STP	B & B BRIDGE CO LLC 524092424	E BR OVER TRIBUTARY TO NEOSHO RIVER ON 25000 RD LOC 40 MI E OF PARSONS	GRBRS 0.13 MI	525,146.05	09/18/2024 10/17/2024	11/25/24 (04/28/25)	17.14 12.38	Pittsburg Const 105
063 C 52	063 MG	C-5226-01 STP	BRIDGES INC 524104414	E BR OVER PUMPKIN CREEK LOC 1.5 MI E OF COFFEYVILLE IN MG CO.	GRBRS 0.11 MI	1,787,545.60	10/16/2024 11/04/2024	(01/02/25) (07/03/25)	0.00	Independence Const 125
103 U 24	103 WL	U-2404-02 TA	HECK & WICKER INC 524092434	E VAR LOC IN NEODESHA IN WL CO	PEDBI 1.22 MI	634,114.30	09/18/2024 10/14/2024		0.00	Independence Const 65
C1367	011 CK	X-0974-01	M-K-T RR CO 009748040	E MKT XING ON FAS-1367 IN GALENA	FLTSG MI	60,322.00		09/06/85		Pittsburg Const

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 5

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
I135	040 HV	KA-0052-01 NHPP	PEARSON CONSTR LLC 524062555	E I135/36TH ST, 2 MI S OF S JCT I135/US50	GRBRS0.89 MI	16,553,982.31	06/20/2024 07/08/2024	08/12/24		El Dorado Const
									31.64	
K014	078 RN	KA-1007-04	APAC-KS INC SHEARS DIV 523036515	E FR 4.45 MI SE OF NICKERSON TO RN/RC CO LN	SU-BR 12.38 MI	4,680,515.43	03/22/2023 04/05/2023	07/20/23 12/10/24	97.46	Hutchinson Const
									94.49	236
K014	080 RC	KA-1007-05	APAC-KS INC SHEARS DIV 523036525	E RN/RC CO LI TO 1370 FT N OF AVE U IN RC CO.	GRBRS5.25 MI	5,576,902.02	03/22/2023 04/05/2023	07/20/23 12/10/24	97.46	Great Bend Const
									94.49	236
I235	087 SG	KA-3232-02 BUILD	BERGKAMP KING, A JOINT VENTURE, LLC 522112535	E I-235, I-135, K-254 AND K-96 INTERCHG IN NE WICHITA IN SG CO I-235, I-135, K-254 AND K-96 INTERCHG IN NE WICHITA IN SG CO I-235, I-135,	GRBRS3.72 MI	147,817,130.40	11/16/2022 12/06/2022	01/23/23 (12/11/26)		Wichita West Const
									51.91	
I235	087 SG	KA-3232-03 NHPP	DONDLINGER & SONS CONST CO INC 521022575	E WB I-235 & NB I-135 FLY OVER BR AT WB I-235 & SB I-135 INTCHG WB I-235 & NB I-135 FLY OVER BR AT WB I-235 & SB I-135 INTCHG	GRBRS2.29 MI	38,980,126.95	02/19/2021 03/15/2021	04/05/21		Wichita Hillside Const
									138.47	
K002	004 BA	KA-5706-01 BRF	KING CONST CO INC & SUBS 524032515	E K-2: BR 30 OVER LITTLE MULE CREEK LOC 1.8 MI E OF US-281 IN BA CO.	GRBRS0.15 MI	2,735,566.62	03/20/2024 04/05/2024	09/03/24 (07/03/25)	42.86	Pratt Const
									37.14	175
U160	039 HP	KA-5725-01 BRF	KING CONST CO INC & SUBS 524032535	E US-160: BR 016 OVER SAND CREEK LOC 2 MI E OF THE N K-2/US-160 JCT HP CO.	GRBRS0.08 MI	2,198,421.31	03/20/2024 04/05/2024	06/03/24 (06/06/25)	82.50	Winfield Const
									78.75	160
U081	096 SU	KA-5768-01 ACSTP	DONDLINGER & SONS CONST CO INC 524102545	E US-81: BR 160 OVER SPRING CREEK LOC 4.84 MI N OF US-166 IN SU CO.	GRBRS0.10 MI	1,363,991.30	10/16/2024 11/04/2024			Winfield Const
									0.00	110
U081	096 SU	KA-5772-01 BRF	KING CONST CO INC & SUBS 524092575	E US-81: BR 162 OVER BLUFF CREEK. 0.93 MI N OF OK ST LN IN SU CO.	GRBRS0.54 MI	5,010,714.43	09/18/2024 10/14/2024	(03/17/25) (12/31/25)		Winfield Const
									0.00	200
U050	024 ED	KA-5779-01 ACNHP	VENTURE CORP 523022595	E x	GRBRS0.99 MI	5,111,279.61	02/15/2023 03/08/2023	01/29/24 (12/01/24)	62.81	Dodge City Const
									61.88	320
U054	049 KW	KA-5783-01 ACNHP	VENTURE CORP 523082515	E US-54 BETWEEN GREENSBURG AND HAVILAND, BR#519 WIDENING IN KV CO.	GRSU 1.95 MI	6,086,822.78	08/23/2023 09/11/2023	01/10/24 07/25/24	100.00	Pratt Const
									100.00	135
U054	076 PR	KA-5784-01	VENTURE CORP 523106595	E US-54: FR 1.5 MI E OF PR/KW CL E, BR #503 and #504 IN PR CO.	GRSU 1.95 MI	6,106,224.86	10/18/2023 11/13/2023	02/12/24 08/23/24	100.00	Pratt Const
									100.00	125

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 5

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U054	049 KW	KA-5785-01 ACNHP	VENTURE CORP 523082525	E US-54: 1.0 MI E OF FO/KW COLI E 1.95 MI IN KW CO.	GRSU 1.95 MI	7,966,875.09	08/23/2023 09/11/2023	10/23/23 07/19/24	100.67 100.67	Pratt Const 150
U050	106 STATE WIDE	KA-5787-01 ACNHP	BETTIS ASPHALT & CONST INC 523032212	E FR 1.2 MI W OF HV/MN CO LN E FOR 1.3 MI AND BRG (082) (DOYLE CREEK DRAINAGE) 6.791 MI E OF ECL OF WALTON	GRBRS 1.37 MI	7,515,481.61	03/22/2023 04/05/2023	06/26/23 07/26/24	100.00 100.00	El Dorado Const 180
U183	083 RH	KA-5921-01 ACNHP	MORGAN BROTHERS CONSTR INC 522042535	E US-183 FR 11TH ST TO 13TH ST IN THE CITY OF LACROSSE IN RH CO.	GRSU 0.07 MI	477,299.63	04/20/2022 05/06/2022	06/27/22 10/13/22	102.86 95.71	Great Bend Const 70
U054	048 KM	KA-6056-01 ACNHP	EMERY SAPP & SONS INC & SUBS 524032545	E US-54: FR THE E K-14/US-54 JCT E TO THE KM/SG CL IN KM CO.	PAVRC 7.16 MI	36,552,688.93	03/20/2024 04/05/2024	05/20/24		Pratt Const 44.07
K042	076 PR	KA-6058-01 ACSTP	VOGTS-PARGA CONST LLC 524032565	E K-42: JCT US-281/K-42 E TO THE E CITY LIMITS OF SAWYER IN PR CO.	GRSU 0.26 MI	1,599,585.86	03/20/2024 04/11/2024	07/29/24 12/09/24	102.70 97.30	Pratt Const 74
U054	087 SG	KA-6179-01	PHILLIPS SOUTHERN ELECT CO INC 523076545	E US-54 IN WICHITA BETWEEN WEST STR AND ARMOUR STR IN SG CO.	ITS 0.00 MI	2,398,580.40	07/19/2023 08/03/2023	04/15/24 (10/18/24)	76.57 64.00	Wichita Hillside Const 175
106 KA 6:	106 STATE WIDE	KA-6261-01 ACHSP	COOPER CONST LLC 524052525	E US-400, US-54, US-77, K-254, K-196 and K-177 IN BU, SG, CL, GW, HV & MN CO	SG 154.12 MI	2,358,425.50	05/22/2024 06/09/2024	10/21/24 (10/10/25)	11.84 8.57	El Dorado Const 245
106 KA 6:	106 STATE WIDE	KA-6262-01 ACHSP	FULSOM BROTHERS INC 524042525	E VAR LOC ON K-254, US-54 AND I-135 IN SG/BU CO.	SG 14.23 MI	1,480,585.00	04/17/2024 06/03/2024	08/26/24 (11/29/24)	40.00 32.00	Wichita Hillside Const 125
U056	005 BT	KA-6363-01 HSIP	PHILLIPS SOUTHERN ELECT CO INC 524092515	E U-56/MCKINLEY IN GREAT BEND IN BT CO.	TRSGN 0.00 MI	899,021.50	09/18/2024 10/14/2024	(06/02/25) (08/15/25)		Great Bend Const 50
K055	096 SU	KA-6436-01	PEARSON CONSTR LLC 523106585	E K-55: FR LINE ST TO LOGAN ST IN BELLE PLAINE IN SU CO.	GRSU 0.46 MI	2,177,879.28	10/18/2023 11/20/2023	04/22/24	81.37 74.53	Winfield Const 161
U056	080 RC	KA-6455-01	L & M CONT INC 524116515	E US-56: TWO LOCATIONS FR 0.25 MI E OF 10TH RD, E TO 0.14 MI E OF 11TH RD IN RC CO.	GDFC 0.30 MI	568,091.25	11/20/2024 12/13/2024			Great Bend Const 30
K001	017 CM	KA-6603-01	REECE CONSTRUCTION COMPANY INC 524056525	E K-1: BR 014 AND 015; (SALT FORK ARK RIVER AND TRIB) 7.43 AND 7.54 M N OF OK/KS ST LN	GRBRS 0.19 MI	1,994,811.50	05/22/2024 06/09/2024	(11/25/24) (06/06/25)		Pratt Const 160

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 5

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
U054	049 KW	KA-6636-01 ACNHP	VENTURE CORP 522122535	E 0.939 MI E OF ECL OF GREENSBURG TO KW/PR CO LI IN KW CO	MILOV	13.75 MI	3,287,518.22	12/14/2022 01/11/2023	06/03/24 07/19/24	106.67 100.00	Pratt Const 30
U054	076 PR	KA-6637-01 ACNHP	VENTURE CORP 522122545	E KW/PR CO LI TO WCL OF PRATT IN PR CO	UBAS	12.92 MI	2,705,300.00	12/14/2022 01/11/2023	08/02/23 (12/29/23)	110.00 110.00	Pratt Const 30
U050	078 RN	KA-6757-01	PBX CORP & SUBS 524026515	E 0(023) OVER THE BNSF RR IN RN CO. LGTH 0.085 MI.	BRRPR	MI	902,474.84	02/21/2024 03/13/2024	10/07/24 (02/10/25)	31.67 27.50	Hutchinson Const 120
U077	018 CL	KA-6766-01 ACNHP	PCI ROADS, LLC 524052515	E US-77; 77-18-4.14(102). US-77 OVER UP RR IN CL CO.	BRRPR	MI	1,192,903.58	05/22/2024 06/09/2024	08/26/24 12/18/24	79.00 72.00	Winfield Const 100
I135	087 SG	KA-6769-01	HWY HEAVY REPAIR LLC 524046525	E I-135; BR(036) 0.42 MI N OF I-235 IN SG CO. LGTH 0.06 MI.	BRRPR	MI	660,076.73	04/17/2024 05/08/2024	06/10/24 09/28/24	60.00 60.00	Wichita Hillside Const 135
106 KA 6i	106 STATE WIDE	KA-6863-01	COOPER CONST LLC 524066515	E K-96, US-54 AND K-15 IN SG, RN, BU, SU AND HV CO	SG	26.22 MI	2,605,955.08	06/20/2024 07/08/2024			Wichita Hillside Const 0.00 165
U281	076 PR	KA-6895-01 ACSTP	MORGAN BROTHERS CONSTR INC 524082575	E US-281: S MAIN ST FR 10TH ST TO 8TH ST IN THE CITY OF PRATT	GRSU	0.14 MI	510,578.79	08/21/2024 09/25/2024	12/12/24 (03/04/25)	7.69 0.00	Pratt Const 65
I235	087 SG	KA-6918-01 HSIP	CENTURY FENCE CO 523072515	E FR S END OF I-235 N 15.576 MI TO BROADWAY BR NB AND SB LNS AND RAMPS IN SG CO	PAVMK	15.58 MI	1,684,404.60	07/19/2023 08/08/2023	(04/15/24) (05/31/24)		Wichita Hillside Const 0.00 45
I135	087 SG	KA-6934-01	REECE CONSTRUCTION COMPANY INC 523106545	E	BRRPR	MI	499,372.71	10/18/2023 11/13/2023	03/18/24 07/18/24	101.18 101.18	Wichita Hillside Const 85
087 KA 6i	087 SG	KA-6935-01 ACNHP	WILDCAT CONST CO INC & SUBS 524012525	E I-135; BR #304 AND #306 AND US-54: BR #303 AT I-135/US-54 INTERCHANGE IN SG CO. LGTH 1.250 MI.	BRRPR	MI	1,349,248.52	01/17/2024 02/09/2024	04/08/24 (12/20/24)	96.25 96.25	Wichita Hillside Const 160
U054	087 SG	KA-6937-01	WILDCAT CONST CO INC & SUBS 524036525	E US-54; BR(331)(334) AND (336) AT US-54 AND EISENHOWER AIRPORT PKWY INTERCH IN SG CO. LGTH 0.03 MI.	BRRPR	MI	1,213,168.01	03/20/2024 04/05/2024	05/28/24 09/28/24	86.32 86.32	Wichita Hillside Const 95
K177	008 BU	KA-6940-01	PCI ROADS, LLC 524056515	E K-177. 177-8.10.14(125) OVER DURECHEN CRK AND 177-8-10.25(126) OVEI BNSF RR IN BU CO. LGTH 0.113 MI.	BRRPR	MI	1,550,203.38	05/22/2024 06/09/2024			El Dorado Const 0.00 165

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 5

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U160	096 SU	KA-6941-01	WILDCAT CONST CO INC & SUBS 524066525	E US-160. BR 160-096-294.75(142) 0.23 MI SW OF W JCT OF US-81/US-160 IN WELLINGTON IN SU CO. LGTH 0.225 MI.	BRRPR MI	523,379.99	06/20/2024 07/08/2024		0.00	Winfield Const 110
U183	049 KW	KA-6945-01 ACSTP	WILDCAT CONST CO INC & SUBS 524072525	E US 183;BR #018 (S BRANCH RATTLESNAKE CR) 3.74 MI N OF US-54 AND BR#019 (RATTLESNAKE CR) 6.01 MI N OF US-54 IN KW CO. LGTH 0.085 MI	BRRPR MI	2,020,715.37	07/17/2024 07/30/2024		0.00	Pratt Const 155
K254	008 BU	KA-6981-01 HSIP	CILLESSEN AND SONS INC 523062595	E FR SG/BU CO LI TO WCL OF EL DORADO IN BU CO	PAVMK 14.00 MI	705,580.16	06/21/2023 07/05/2023	06/03/24	66.00	El Dorado Const 50
U050	093 SF	KA-7037-01 ACNHP	APAC-KS INC SHEARS DIV 523122575	E FR ED/SF CL TO W END OF CONC W OF ROUNDABOUT, ROUNDABOUT LOCATED AT INTERS OF US 281/US 50 SF CO	MILOV 15.04 MI	4,818,065.40	12/13/2023 01/05/2024	08/26/24 11/18/24	90.00	Pratt Const 60
K014	080 RC	KA-7041-01 ACNHP	VENTURE CORP 523082565	E FR 1370' N OF AVE T TO SCL LYONS IN RC CO	MILOV 5.80 MI	1,905,952.42	08/23/2023 09/11/2023	07/24/24 08/21/24	95.00	Great Bend Const 20
106 KA 71	096 SU	KA-7048-01	DUSTROL INC 524096545	E FR JCT US81 E TO SU/CL CL W/ EXCEPTION OF CITY BELLE PLAINE IN SU FR SU/CL CL E TO JCT K-15 IN CL CO	SURCY 12.05 MI	1,446,680.83	09/18/2024 10/14/2024		0.00	Winfield Const 35
U160	004 BA	KA-7051-01	APAC-KS INC SHEARS DIV 523106515	E FR BR #041 E EWS TO BA/HP CL IN BA CO	ASPH 13.93 MI	2,218,853.74	10/18/2023 11/13/2023	09/02/24 (11/01/24)	0.00	Pratt Const 30
U166	096 SU	KA-7091-01 ACNHP	PEARSON CONSTR LLC 523082605	E FR 450' E OF US166 & ROCK RD TO SU/CL CL IN SU CO.	MILOV 4.79 MI	1,475,108.50	08/23/2023 09/11/2023	09/30/24 11/25/24	80.00	Winfield Const 35
U166	018 CL	KA-7092-01 ACNHP	PEARSON CONSTR LLC 523082615	E FR SU/CL CL E TO PCCP IN CL CO	MILOV 4.82 MI	1,572,920.80	08/23/2023 09/11/2023	09/30/24 11/25/24	80.00	Winfield Const 74.29 35
K096	078 RN	KA-7120-01 ACNHP	CLARKSON CONST CO 523112515	E FR K14 JCT E TO SG/RN CO LI IN	PATCH 15.40 MI	2,338,130.75	11/15/2023 11/30/2023	04/01/24 09/12/24	98.35	Hutchinson Const 121
U160	018 CL	KA-7137-01 ACSTP	PEARSON CONSTR LLC 523122535	E FR SU/CL CL TO WCL OF WINFIELD IN CL CO.	MILOV 7.56 MI	1,603,945.70	12/13/2023 01/05/2024	10/14/24 11/22/24	100.00	Winfield Const 25
U160	096 SU	KA-7138-01 ACSTP	APAC-KS INC SHEARS DIV 523122585	E FR HP/SU CL E TO WCL WELLINGTON IN SU CO.	MILOV 21.48 MI	4,647,863.97	12/13/2023 01/05/2024	03/21/24 06/20/24	90.91	Winfield Const 55

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 5

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U050	024 ED	KA-7159-01 ACNHP	APAC-KS INC SHEARS DIV 523122545 E FR KINSLEY WCL TO ED/SF CL IN ED CO	MILOV	22.77 MI	5,144,658.23	12/13/2023 01/05/2024	06/07/24 08/15/24	98.04 96.08	Pratt Const 51
U054	087 SG	KA-7160-01 ACNHP	EMERY SAPP & SONS INC & SUBS 523102545 E FR E OF HILLSIDE FR ASPHALT TRANS TO W OF WEBB RD IN SG CO	PATCH	3.54 MI	4,966,947.72	10/18/2023 11/13/2023	08/07/24 (09/25/25)	40.49 32.68	Wichita West Const 205
K096	087 SG	KA-7162-01	PEARSON CONSTR LLC 523106575 E FR MAIZE RD E TO ARK RIVER BR IN SG CO	MILOV	6.09 MI	4,522,346.90	10/18/2023 11/13/2023	09/09/24 11/12/24	102.38 102.38	Wichita Hillside Const 42
U054	087 SG	KA-7193-01 HSIP	EMERY SAPP & SONS INC & SUBS 523102565 E FR I-135 JCT TO 0.4MI E OF ROCK RD IN SG CO	PAVMK	4.06 MI	399,261.05	10/18/2023 11/13/2023	08/07/24 (09/25/25)	40.49 0.00	Wichita Hillside Const 205
U160	096 SU	KA-7247-01	PEARSON CONSTR LLC 523126525 E FR E EWS OF ARKANSAS RVR BR E TO SU/CL CL IN SU CO	MILOV	0.69 MI	171,437.12	12/13/2023 01/05/2024	10/14/24 11/22/24	100.00 0.00	Winfield Const 25
U400	049 KW	KA-7296-01	VENTURE CORP 524036515 E KW/FD CO LI TO US-54/400 E JCT IN KW CO	MILOV	6.29 MI	1,685,820.43	03/20/2024 04/05/2024	05/08/24 06/24/24	115.00 115.00	Pratt Const 20
K004	083 RH	KA-7318-01 HSIP	ROADSAFE TRAF SYSTEMS INC 524062515 E FR U183 JCT TO RH/BT CO LINE IN RH CO.	PAVMK	15.12 MI	231,760.51	06/20/2024 07/11/2024			Great Bend Const 15
U281	005 BT	KA-7319-01 HSIP	ROADSAFE TRAF SYSTEMS INC 524062525 E FR HOISINGTON WCL TO BT/RS CL IN BT CO	PAVMK	15.34 MI	223,566.78	06/20/2024 07/11/2024	10/28/24 11/20/24	66.67 66.67	Great Bend Const 15
K004	005 BT	KA-7320-01 HSIP	ROADSAFE TRAF SYSTEMS INC 524062535 E FR RH/BT CO LINE TO W K4 JCT IN BT CO.	PAVMK	9.98 MI	147,348.22	06/20/2024 07/11/2024			Great Bend Const 15
K004	005 BT	KA-7321-01 HSIP	CILLESSEN AND SONS INC 524062545 E FR N CEDAR ST IN HOISINGTON TO BT/RC CL IN BT CO	PAVMK	15.62 MI	207,551.70	06/20/2024 07/11/2024			Great Bend Const 15
K014	080 RC	KA-7322-01 HSIP	ROADSAFE TRAF SYSTEMS INC 524062565 E FR NCL LYONS TO RC/EW CL IN RC CO.	PAVMK	11.29 MI	230,360.50	06/20/2024 07/11/2024			Great Bend Const 15
U160	039 HP	KA-7329-01	PAVEMENT PRO'S LLC 524076545 E FR BA/HP CL TO US-160/K-2 INTERSECTION IN HP CO	CRRPR	18.00 MI	113,405.28	07/17/2024 08/08/2024			Winfield Const 15

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 5

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U183	083 RH	KA-7330-01	PAVEMENT PRO'S LLC 524076585	E FR PN/RH CL TO SCL LACROSSE IM RH CO	CRRPR 10.00 MI	81,052.19	07/17/2024 08/08/2024	11/06/24	53.33 0.00	Great Bend Const 15
U056	080 RC	KA-7331-01	PAVEMENT PRO'S LLC 524076575	E FR ECL LYONS TO RC/MP CL IN RC CL.	CRRPR 13.00 MI	135,974.60	07/17/2024 08/08/2024	10/30/24	85.00 65.00	Great Bend Const 20
K002	039 HP	KA-7332-01	PAVEMENT PRO'S LLC 524076565	E FR NCL OF ANTHONY TO K-2/K-14 JCT IN HP CO.	CRRPR 5.51 MI	65,682.00	07/17/2024 08/08/2024			Winfield Const 10
K001	017 CM	KA-7377-01	PAVEMENT PRO'S LLC 524076525	E FR OK/KS SL TO US 160/US 183 JCT IN CM CO.	CRRPR 13.36 MI	63,998.82	07/17/2024 08/08/2024	11/18/24	100.00 0.00	Pratt Const 15
K049	096 SU	KA-7378-01	VENTURE CORP 524102565	E FR K-49/US-160 INTERS N TO SU/SG CL IN SU CO.	MILOV 14.10 MI	2,028,883.75	10/16/2024 11/04/2024			Winfield Const 40
K049	087 SG	KA-7379-01	VENTURE CORP 524106565	E FR SU/SG CL N TO K49/K42 INTERS IN SG CO.	MILOV 1.00 MI	188,073.34	10/16/2024 11/04/2024			Winfield Const 40
U183	073 PN	KA-7380-01	VENTURE CORP 524106535	E FR K56 JCT TO K156 JCT IN PN CO.	MILOV 12.26 MI	2,269,583.80	10/16/2024 11/04/2024			Great Bend Const 30
U160	017 CM	KA-7389-01	PAVEMENT PRO'S LLC 524076535	E FR CA/CM CL TO K1 JCT TO US 183 N JCT TO CM/BA CL IN CM CO.	CRRPR 35.87 MI	280,649.85	07/17/2024 08/08/2024	11/04/24	73.33 0.00	Pratt Const 30
K042	096 SU	KA-7394-01	VENTURE CORP 524102575	E FR KM/SU CL TO K-42/K-2 JCT IN SU CO.	MILOV 1.01 MI	133,330.80	10/16/2024 11/04/2024			Winfield Const 40
K042	048 KM	KA-7395-01	VENTURE CORP 524106515	E FR K-14 JCT TO KM/SU CL IN KM CO.	MILOV 15.15 MI	1,917,319.60	10/16/2024 11/04/2024			Winfield Const 40
K002	039 HP	KA-7396-01	VENTURE CORP 524102515	E FR S END OF BR(033) TO HP/KM CL (NE 160TH RD) IN HP CO.	MILOV 10.00 MI	1,622,381.93	10/16/2024 11/04/2024			Winfield Const 35
K002	048 KM	KA-7397-01	VENTURE CORP 524106525	E HP/KM CL TO KM/SU IN KM CO.	MILOV 5.61 MI	785,096.50	10/16/2024 11/04/2024			Winfield Const 35

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 5

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K002	096 SU	KA-7398-01	VENTURE CORP 524106575	E FR KM/SU CL TO K-2/K-42 INTERS IN SU CO.	1.5OL	1.47 MI	228,936.55	10/16/2024 11/04/2024		Winfield Const 0.00 35
U160	004 BA	KA-7429-01 ACSTP	VENTURE CORP 524082515	E FR CM/BA CL TO W EWS BR #041 IN BA CO.	MILOV	22.73 MI	3,378,920.60	08/21/2024 09/10/2024	(03/17/25) (07/11/25)	Hutchinson Const 0.00 45
U281	004 BA	KA-7430-01 ACSTP	VENTURE CORP 524082525	E FR OK/KS BORDER N TO U160/U281 JCT IN BA CO.	MILOV	23.90 MI	4,501,847.30	08/21/2024 09/10/2024	(03/17/25) (07/11/25)	Hutchinson Const 0.00 50
K015	018 CL	KA-7432-01	CIRCLE C PAVING & CONST LLC 524096525	E FR US-166 JCT N TO JCT US-160 IN CL CO.	CONVT	12.22 MI	514,362.30	09/18/2024 10/14/2024		Winfield Const 0.00 10
U077	008 BU	KA-7456-01	PEARSON CONSTR LLC 524096515	E FR 4 LN TO 4 LN DIVIDED N TO MN/BU CL IN BU CO.	UBAS	15.69 MI	2,365,085.02	09/18/2024 10/14/2024	(05/05/25)	El Dorado Const 0.00 35
K042	087 SG	KA-7457-01	APAC-KS INC SHEARS DIV 524116525	E FR TWO LANE-TO-5-LANE TAPER TO HOOVER RD IN SG CO.	1.5OL	4.40 MI	1,947,992.45	11/20/2024 12/13/2024		Wichita West Const 0.00 40
U081	087 SG	KA-7458-01	INTERSTATE IMPRT INC 524096535	E FR HMA S OG GRAND IN HAYSVILLE N TO 59TH ST S IN SG CO.	PATCH	1.56 MI	939,539.50	09/18/2024 10/14/2024		Wichita West Const 0.00 50
U050	040 HV	KA-7460-01 ACNHP	APAC-KS INC SHEARS DIV 524102525	E FR HOT MIX ASPHALT S OF I-135/US-50 JCT E TO HV/MN CL IN HV CO.	MILOV	10.60 MI	2,705,193.91	10/16/2024 11/04/2024		El Dorado Const 0.00 35
K096	083 RH	KA-7488-01 ACSTP	VENTURE CORP 524102535	E FR NS/RH CL TO BR(047) IN RH CO.	MILOV	15.35 MI	2,777,443.64	10/16/2024 11/04/2024		Great Bend Const 0.00 35
018 TE 0:	018 CL	TE-0471-01 TA	PRADO CONST LLC 524102505	E POOL TO W LINCOLN AVE TO COWLEY SPORTS COMPLEX IN ARKANSAS CITY IN CL CO.	PEDBI	1.88 MI	1,345,884.20	10/16/2024 11/04/2024		Winfield Const 0.00 80
096 TE 0:	096 SU	TE-0506-01 TA	APAC-KS INC SHEARS DIV 524052535	E N SIDE OF 16TH ST FROM A ST TO WOODLAWN AVE	PEDBI	0.46 MI	420,766.05	05/22/2024 06/21/2024	09/03/24 (12/06/24)	Winfield Const 89.23 87.69 65
008 TE 0:	008 BU	TE-0508-01 TA	DONDLINGER & SONS CONST CO INC 524092525	E REDBUD TRAIL PED BR OVER US-54 IN AUGUSTA IN BU CO.	PEDBI	0.15 MI	1,533,312.95	09/18/2024 10/25/2024	(03/31/25)	El Dorado Const 0.00 75

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 5

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
096 TE 0:	096 SU	TE-0509-01 TA	BARKLEY CONSTRUCTION LLC 524052545	E 4TH AVE FR MERCHANT ST TO MAIN ST, LOGAN ST FR 4TH AVE TO 7TH A & AROUND WATSON PARK	PEDBI 0.63 MI	610,649.40	05/22/2024 06/21/2024	09/09/24	100.00 83.64	Winfield Const 55
004 TE 0:	004 BA	TE-0527-01 TA	BARKLEY CONSTRUCTION LLC 524082535	E US-281 FR US-160 TO EL DORADO AVE AND EL DORADO AVE FR US-281	PEDBI 0.72 MI	499,989.05	08/21/2024 09/20/2024		0.00	Pratt Const 60
018 C 51:	018 CL	C-5155-01 STP	REECE CONSTRUCTION COMPANY INC 523104515	E 0.5 MI S OF HACKNEY OVER BNSF RR IN CL CO.	GRBRS 0.19 MI	2,829,828.45	10/18/2023 11/20/2023	06/04/24 (02/28/25)	71.82 62.73	Winfield Const 110
078 C 51:	078 RN	C-5198-01 HSIP	KOMO CONST LLC / DBA A&H CO 524082585	E MAJOR AND MINOR COLLECTORS W OF K-14	SG 336.95 MI	474,232.00	08/21/2024 09/25/2024	11/12/24 (12/20/24)	24.00 15.20	Hutchinson Const 125
024 C 51:	024 ED	C-5199-01 HSIP	VENTURE CORP 524094515	E 260TH AVE FR KW COLN TO S RD AND 270TH AVE FR S RD TO US-50 IN EI CO.	GR 14.56 MI	871,452.80	09/18/2024 10/14/2024	11/14/24 (01/03/25)	51.11 28.89	Pratt Const 45
008 C 52:	008 BU	C-5218-01 STP	KING CONST CO INC & SUBS 524064535	E 1.0 MI E & 1.3 MI N OF ROSE HILL OVER EIGHT MILE CK	GRBRS 0.10 MI	767,949.00	06/20/2024 07/12/2024	(01/06/25) (05/16/25)	0.00	El Dorado Const 90
073 C 52:	073 PN	C-5224-01 STP	L & M CONT INC 524082545	E BR OVER ASH CR ON 40TH AVE LOC 7.0 MI E AND 4.5 MI N OF LARNED	GRBR 0.14 MI	535,313.50	08/21/2024 09/15/2024	10/07/24 (01/17/25)	46.88 46.88	Great Bend Const 96
078 C 52:	078 RN	C-5229-01 STP	KING CONST CO INC & SUBS 524104515	E BR OVER LITTLE ARKANSAS RIV LOC 0.5 MI E AND 2.0 MI S OF BUHLER IN RN CO.	GRBR 0.07 MI	738,711.49	10/16/2024 10/29/2024	(01/24/25) (08/09/25)	0.00	Hutchinson Const 105
048 C 52:	048 KM	C-5230-01 STP	KING CONST CO INC & SUBS 524084515	E BR OVER UNNAMED TRIBUTARY TO SMOOTS CR ON NE 10TH ST LOC 3. N AND 2.4 MILE E OF MURDOCK	GRBRS 0.06 MI	433,050.70	08/21/2024 09/10/2024	(02/03/25) (05/30/25)	0.00	Pratt Const 70
093 C 52:	093 SF	C-5237-01 BRO	L & M CONT INC 524092565	E BR OVER RATTLESNAKE CR LOC 7.1 MI N AND 13.5 MI E OF SAINT JOHN I SF CO.	GRBR 0.13 MI	663,989.00	09/18/2024 10/14/2024		0.00	Great Bend Const 95
	087 SG	N-0678-01 STP	PEARSON CONSTR LLC 521092575	E BEL AIRE:WOODLAWN ST FROM 37TH ST THROUGH 45TH ST INTERSECTION.	GRSU 1.05 MI	8,832,816.26	09/22/2021 10/25/2021	11/15/21	94.87 94.87	Wichita Hillside Const 390
	087 SG	N-0691-01 STP	CONSPEC INC DBA KS PAVING 521072565	E PARK CITY: 61ST ST N FR WICHITA VALLEY CTR FLOODWAY BR TO CHISHOLM CREEK BR IN SG CO	GRSU 0.55 MI	3,612,494.14	07/21/2021 09/01/2021	03/14/22 06/29/23	124.89 124.43	Wichita West Const 221

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 5

ROUTE	CO	PROJECT #	CONTRACTOR		WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
									ACTUAL		
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	(ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
087 N 06	087 SG	N-0693-01 STP	CONSPEC INC DBA KS PAVING 524072535	E OLIVER AVE & KECHI RD INTERSECTION	GRSU	0.39 MI	2,006,781.76	07/17/2024 08/22/2024	09/09/24 (02/10/25)	32.50 25.63	Wichita Hillside Const 160
087 N 07	087 SG	N-0711-01 STP	PEARSON CONSTR LLC 523102575	E MERIDIAN AVE FR 0.25 MI S OF 69TH ST TO BNSF RR CROSSING N OF 77 TH ST AND FR MAIN ST TO 85TH ST IN VALLEY CENTER.	GRSU	1.85 MI	9,407,729.65	10/18/2023 11/20/2023	01/02/24 (06/30/25)	69.24	Wichita Hillside Const
087 N 07	087 SG	N-0727-01 STP	PEARSON CONSTR LLC 524092545	E NELSON DR	GRSU	0.83 MI	7,318,642.00	09/18/2024 10/25/2024	12/16/24 (12/19/25)	17.14	Wichita West Const

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 6

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U083	041 HS	KA-1008-02 NHPP	VENTURE CORP 524102636	E US-83: FR SUBLETTE (1000 FT N OF THE US-83/US-56 JCT), N TO 1.75 MI S JCT US-83/US-160 IN HS CO.	GRSU 4.05 MI	15,545,585.53	10/16/2024 11/04/2024		0.00	Liberal Const 220
U050	035 GY	KA-2383-01 NHPP	KOSS CONST CO 521122636	E US-50: CIMARRON E CL E TO GY/FO CO LN IN GY CO.	GRBRS 6.57 MI	44,124,698.20	12/15/2021 01/03/2022	02/28/22 (05/01/25)	90.45	Dodge City Const
U050	029 FO	KA-2384-01 NHPP	KOSS CONST CO 521122646	E US-50: GY/FO CL E TO 1.7 MI E OF US-50/US-400 JCT IN FO CO.	GRBRS 8.58 MI	53,602,151.33	12/15/2021 01/03/2022	02/28/22	90.45	Dodge City Const
U050	029 FO	KA-3234-02 NHPP	VENTURE CORP 523022686	E U050 AT 119TH RD INTERSECTION IN FORD CO.	GRSU 1.50 MI	6,133,271.25	02/15/2023 03/08/2023	01/29/24 (12/01/24)	62.81 62.81	Dodge City Const 320
4	068 NS	KA-4049-01 STP	MORGAN BROTHERS CONSTR INC 520082646	E K-4: FR WCL E TO ECL IN CITY OF BROWNWELL IN NESS CO.	GRSU 0.35 MI	1,624,938.09	08/19/2020 10/06/2020	03/21/23	175.00 172.79	Dodge City Const 136
	106 STATE WIDE	KA-4749-02 HSIP	MARTIN OUTDOOR ENTERPRISES INC 520082686	E US-283, K-147 AND K-4 IN NESS, LANE, TREGO, AND RUSH COUNTY.	SG 93.93 MI	399,909.70	08/19/2020 09/28/2020	03/02/21 06/24/21	69.33 69.33	Dodge City Const 75
K156	028 FI	KA-5054-01 STP	SHILLING CONST CO INC 518112616	E FR CONC AT JENNIE BARKER RD E TO W K23 JCT	MILOV 21.33 MI	2,291,562.86	11/14/2018 12/10/2018	09/23/19	28.00 28.00	Dodge City Const 50
U050	029 FO	KA-5175-01 HSIP	APAC-KS INC SHEARS DIV 521112646	E US-50: INTERSECTIONS OF CLARK AND MAIN, IN SPEARVILLE, IN FO CO.	GRSU 1.19 MI	2,933,667.99	11/17/2021 12/27/2021	06/06/22 06/09/23	138.71 138.71	Dodge City Const 93
U054	013 CA	KA-5431-01 ACNHP	SMOKY HILL LLC 523102616	E US-54/US-283 INTERS IN CITY OF MINNEOLA IN CA CO.	GRSU 0.04 MI	960,680.94	10/18/2023 12/04/2023	04/08/24 (08/27/24)	80.80 80.80	Dodge City Const 125
U083B	028 FI	KA-5707-01 BRF	REECE CONSTRUCTION COMPANY INC 523102626	E US-83B: BR #004 OVER ARKANSAS RIVER 0.74 MI S OF THE S US-50 JCT I FI CO.	GRBRS 0.13 MI	8,993,819.97	10/18/2023 11/13/2023	03/04/24 (03/28/25)	83.67	Garden City Const
K034	013 CA	KA-5744-01 BRF	L & M CONT INC 524012616	E K34: BR #030 (BLUFF CREEK) 7.83 MI N OF US-160/K-34 JCT IN CA CO.	GRBRS 0.14 MI	3,378,514.55	01/17/2024 02/09/2024	08/05/24 (11/22/24)	62.07 55.17	Dodge City Const 145
U160	013 CA	KA-5751-01 BRF	REECE CONSTRUCTION COMPANY INC 523112616	E US-160: BR #012 (DAY CREEK DRAINAGE) 1.85 MI W OF U-183/U-160 JCT IN CA CO.	GRBRS 0.07 MI	1,904,974.32	11/15/2023 11/30/2023	06/17/24 (10/04/24)	91.30 77.39	Dodge City Const 115

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 6

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U160	013 CA	KA-5757-01 BRF	REECE CONSTRUCTION COMPANY INC 523112626	E BR #015 AND #016 (BLUFF CREEK DRAINAGE) 4.97 MI E OF US-183/US-160 JCT AND 5.03 MI E OF US-183/US-160 JCT IN CA CO.	GRBRS0.08 MI	1,878,431.51	11/15/2023 11/30/2023	04/22/24 (11/01/24)	93.10 82.07	Dodge City Const 145
K156	028 FI	KA-5759-01 ACSTP	L & M CONT INC 524092616	E K-156: BR.NO 008 (PAWNEE RIV DRG) 2.78 MI W OF W JCT K-156/K-23 IN F CO.	GRBRS0.04 MI	2,434,928.38	09/18/2024 10/14/2024	(01/06/25) (09/26/25)		Garden City Const 155
U050	029 FO	KA-5780-01 ACNHP	VENTURE CORP 523022696	E E OF SPEARVILLE ON US-50 IN FORD CO	GRSU 1.90 MI	8,255,903.63	02/15/2023 03/08/2023	01/29/24 (12/01/24)	62.81 62.81	Dodge City Const 320
U054	060 ME	KA-5781-01 ACNHP	J&R CONSTRUCTORS GRP LLC 523082656	E US-54 FR THE ME/SW CO LN, E FOR 1.8 MI IN ME CO.	GRSU 1.50 MI	6,731,044.97	08/23/2023 09/11/2023	06/25/24 (11/18/24)	106.00 97.00	Liberal Const 100
U054	060 ME	KA-5782-01 ACNHP	J&R CONSTRUCTORS GRP LLC 523082646	E US-54 FR 3.4 MI E OF E US-54/US-160 JCT, E FOR 2.7 MI.	GRSU 2.10 MI	8,613,151.05	08/23/2023 09/11/2023	05/28/24 (11/20/24)	102.50 99.17	Liberal Const 120
K156	042 HG	KA-5802-01 ACSTP	VENTURE CORP 524092636	E K-156: 4 MI W OF JETMORE, E 15 MI TO 228 RD N OF HANSTON.	GRSU 15.01 MI	21,508,140.12	09/18/2024 10/14/2024	11/12/24 (12/18/26)		Dodge City Const 10.44
U283	013 CA	KA-6228-01 ACSTP	DUSTROL INC 521092616	E FR N JCT US-283/US-160 N TO US-54 JCT IN CA CO.	SU 11.63 MI	1,312,867.10	09/22/2021 10/08/2021	04/11/22 08/01/22	76.00 76.00	Dodge City Const 25
U083	106 STATE WIDE	KA-6234-01 DPL	IDEATEK TELCOM 523062616	E US-83 APPROX FROM THE U.S. 83 / U.S. 50 / U.S. 400 JUNCTN IN GARDEN CITY N TO I-70/U.S. 83	ITS 0.00 MI	7,551,442.40	06/21/2023 07/31/2023	11/06/23 (01/31/25)	87.94 84.44	Garden City Const 315
106 KA 6:	106 STATE WIDE	KA-6264-01 ACHSP	FULSOM BROTHERS INC 524052616	E K-156, US-83, US-83B, US-50, & US-50B IN FI, GY, HS, & SC CO	SG 79.60 MI	1,590,013.36	05/22/2024 06/09/2024	(03/03/25) (10/31/25)		Garden City Const 0.00 150
106 KA 6:	106 STATE WIDE	KA-6268-01 ACHSP	SIGNS UP LTD DBA HAREN'S TREES & CRITTERS 523052646	E VAR LOC, K-23, US-54, K-98 AND US-160 IN ME, CA, AND GY CO.	SG 60.99 MI	408,274.34	05/24/2023 06/19/2023	03/05/24 (08/16/24)	87.83 87.83	Liberal Const 115
U400	029 FO	KA-6298-01	APAC-KS INC SHEARS DIV 521116626	E FR US-56/283 JCT E TO ECL OF FORD IN FO CO	MILOV 15.90 MI	3,595,746.06	11/17/2021 12/27/2021	10/10/22 10/13/23	193.33 193.33	Dodge City Const 30
U283	013 CA	KA-6307-01 ACSTP	APAC-KS INC SHEARS DIV 521112616	E FR KS/OK ST LN N TO S JCT OF US-283/US-160 JCT IN CA CO	MILOV 13.59 MI	3,018,585.22	11/17/2021 12/27/2021	09/22/22 06/06/23	74.00 74.00	Dodge City Const 50

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 6

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U183	013 CA	KA-6312-01 ACSTP	APAC-KS INC SHEARS DIV 521112626 E FR KS/OK ST LN N TO THE	MILOV	13.53 MI	3,115,635.36	11/17/2021 12/27/2021	09/22/22 05/18/23	62.50 62.50	Dodge City Const 40
U160	013 CA	KA-6362-01	L & M CONT INC 523056636 E US-160 IN CITY OF ASHLAND IN CA CO.	PEDBI	0.02 MI	189,924.20	05/24/2023 06/08/2023	(08/07/23) (08/18/23)	30.00 30.00	Dodge City Const 30
K156	028 FI	KA-6440-01 ACSTP	SMOKY HILL LLC 523082636 E K-156 FRM APPX. 130 FT E OF 3RD/4TH STR E TO APPX. 300 FT W OF BELMONT PLC. IN GARDCEN CITY	GRSU	0.17 MI	1,413,165.31	08/23/2023 09/20/2023	05/01/24 09/24/24	81.74 81.74	Garden City Const 115
U056	029 FO	KA-6526-01	KOSS CONST CO 522126616 E INTERSECTION IMPROVEMENTS IN DODGE CITY	GRSU	2.70 MI	9,706,101.68	12/14/2022 01/11/2023	02/27/23 (12/12/23)		Dodge City Const 163.66
U056	029 FO	KA-6526-02	KOSS CONST CO 522126626 E ROUNDABOUT IN DODGE CITY IN FO CO.	GRSU	0.28 MI	8,708,980.27	12/14/2022 01/11/2023	02/27/23 (12/12/23)		Dodge City Const
K096	051 LE	KA-6607-02	BETTIS ASPHALT & CONST INC 524046696 E K-96: SC/LE COLN E TO WCL OF THE CITY OF DIGHTON IN LE CO.	GDFC	0.00 MI	232,350.25	04/17/2024 05/08/2024	10/07/24 (10/25/24)	126.67 0.00	Garden City Const 15
U283	068 NS	KA-6608-01 ACSTP	VENTURE CORP 522082636 E FR NCL OF NESS CITY N TO NS/TR CO LI IN NS CO	MILOV	16.54 MI	4,805,968.80	08/17/2022 09/08/2022	(05/16/23) 08/29/23	48.97 48.97	Dodge City Const 145
K096	068 NS	KA-6609-01 ACSTP	VENTURE CORP 522082646 E FR ECL OF NESS CITY E TO NS/RH CO LI IN NS CO	MILOV	16.91 MI	9,781,623.46	08/17/2022 09/08/2022	(04/24/23) (09/29/23)	48.97 48.97	Dodge City Const 145
K004	068 NS	KA-6610-01 ACSTP	VENTURE CORP 522082656 E FR US-283 JCT E TO WCL OF BROWNELL THEN FR ECL OF BROWNELL E NS/RH CO LI IN NS CO	MILOV	16.70 MI	3,209,425.70	08/17/2022 09/08/2022	(05/16/23) (09/29/23)	48.97 48.97	Dodge City Const 145
U400	029 FO	KA-6630-01	VENTURE CORP 522126636 E FR E JCT US-50 S TO W JCT OF US-56 IN FO CO	MILOV	3.17 MI	945,318.90	12/14/2022 01/11/2023	03/15/24 (08/23/24)	90.00 90.00	Dodge City Const 70
U056	035 GY	KA-6631-01 ACSTP	VENTURE CORP 522122616 E FR ECL OF MONTEZUMA E TO FD/GY CO LI IN GY CO	MILOV	11.58 MI	3,860,037.20	12/14/2022 01/11/2023	03/15/24 (08/23/24)	95.71 72.86	Dodge City Const 70
U056	029 FO	KA-6633-01	VENTURE CORP 522126646 E FR FO/GY CO LI E TO W JCT OF US-283 IN FO CO	MILOV	12.17 MI	3,263,050.30	12/14/2022 01/11/2023	03/15/24 (08/23/24)	100.00 64.29	Dodge City Const 70

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 6

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K023	035 GY	KA-6634-01 ACSTP	VENTURE CORP 522102646 E	FR NCL OF CIMARRON N TO GY/FI CO LI IN GY CO	MILOV 12.86 MI	2,544,650.02	10/19/2022 11/03/2022	10/11/23 (12/04/23)	65.00 65.00	Dodge City Const 40
K023	028 FI	KA-6635-01	VENTURE CORP 522106696 E	FR FI/GY CO LI N TO E JCT OF K-156 IN FI CO	MILOV 4.00 MI	917,411.30	10/19/2022 11/03/2022	10/11/23 (12/04/23)	62.50 62.50	Dodge City Const 40
U160	106 STATE WIDE	KA-6670-01	VANCE BROTHERS LLC 522076626 E	KA 6671-01 - FR GT/ST CO LI E TO WCL OF ULYSSES IN GT CO KA 6672-0 - FR N JCT OF K-27 E TO GT/ST CO LI IN ST CO	SU 21.37 MI	2,466,820.24	07/20/2022 08/08/2022	05/16/23 08/11/23	120.00 120.00	Liberal Const 30
U283	068 NS	KA-6764-01	L & M CONT INC 523116626 E	BR#049 (NORTH FORK WALNUT CR) LOCATED CO. LGTH 0.001 MI.	BRRPR MI	596,817.50	11/15/2023 12/04/2023	05/06/24 (09/06/24)	94.12 94.12	Dodge City Const 85
U056	029 FO	KA-6776-01	PBX CORP & SUBS 523096616 E	US-56; BR# 56-29-122.39(064) 2.6 MI NE OF S JCT US-56/US-283 IN FD CO. LGTH 0.001 MI.	BRRPR MI	293,370.03	09/20/2023 10/19/2023	(12/01/23) (01/01/24)	43.33 43.33	Dodge City Const 30
106 KA 6	106 STATE WIDE	KA-6781-01	PCI ROADS, LLC 524036616 E	US-283 BR. NO. 283-29-68.56(070) IN FO CO. US-283 BR. NO. 283-42-82.10(029)AND K-156 BR. NO. 156-42-71.05(030) IN HG CO. LGTH	BRRPR MI	906,759.24	03/20/2024 04/11/2024	07/01/24 09/25/24	37.42 37.42	Dodge City Const 155
106 KA 6	106 STATE WIDE	KA-6860-01	MARTIN OUTDOOR ENTERPRISES INC 524086616 E	K-96, US-83, US-160, US-54, and K-51 IN SW, SV, AND ME CO.	SG 73.48 MI	944,000.00	08/21/2024 09/10/2024		0.00	Liberal Const 105
U054	060 ME	KA-6956-01	PBX CORP & SUBS 524026646 E	US-54; BR 54-60-37.69 (033) LOCATED 3 MI W OF CITY OF MEADE IN ME C LGTH 0.001 MI.	BRRPR MI	847,656.44	02/21/2024 03/13/2024	07/15/24 (10/25/24)	135.71 121.43	Liberal Const 70
K095	086 SC	KA-6996-01	HEFT AND SONS LLC 523076636 E	FR S K-95/US-83 JCT N 6.591 MI TO THE N K-95/US-83 JCT IN SC CO	CONVT 6.59 MI	369,748.69	07/19/2023 08/18/2023	09/03/24	60.00 60.00	Garden City Const 10
K156	042 HG	KA-7003-01	HEFT AND SONS LLC 523076626 E	FR FI/HG CO LI E TO INTERSECTION OF RD 214 IN HG CO	CONVT 14.60 MI	689,668.00	07/19/2023 08/18/2023	06/18/24 06/25/24	50.00 50.00	Dodge City Const 10
U160	041 HS	KA-7012-01 ACSTP	VENTURE CORP 523122656 E	FR HS/GT CL E TO US -83 JCT IN HS CO	RCYLE 12.00 MI	3,412,533.85	12/13/2023 01/05/2024	04/16/24 08/27/24	104.00 104.00	Liberal Const 75
K167	102 WH	KA-7052-01	VENTURE CORP 523126636 E	FR K-96/K-167 JCT N TO CO RD O 1/2 IN WH CO.	MILOV 0.50 MI	128,974.50	12/13/2023 01/05/2024	05/20/24	112.50 112.50	Syracuse Const 120

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 6

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K096	102 WH	KA-7054-01 ACSTP	VENTURE CORP 523122676	E FR 700 FT W OF ECL LEOTI E TO THE WH/SC CL IN WH CO	MILOV 12.06 MI	6,253,116.40	12/13/2023 01/05/2024	05/20/24 (10/31/24)	112.50 102.50	Syracuse Const 120
K096	086 SC	KA-7076-01 ACSTP	VENTURE CORP 523122686	E FR WH/SC CL E TO ORA ST IN SCOTT CITY IN SC CO	MILOV 11.37 MI	3,002,373.60	12/13/2023 01/05/2024	05/20/24	112.50 88.33	Syracuse Const 120
U160	034 GT	KA-7077-01	VENTURE CORP 523126616	E FR ECL ULYSSES (STUBB ST) E TO GT/HS CL IN GT CO	RCYLE 14.18 MI	3,971,391.40	12/13/2023 01/05/2024	04/16/24 08/27/24	104.00 104.00	Liberal Const 75
K023	035 GY	KA-7084-01	VENTURE CORP 524016616	E FR JCT 56 N TO SCL CIMARRON IN GY CO	MILOV 11.50 MI	2,867,507.55	01/17/2024 02/09/2024	06/12/24 (07/31/24)	136.67 113.33	Dodge City Const 30
U160	013 CA	KA-7095-01 ACSTP	J&R CONSTRUCTORS GRP LLC 523122616	E FR ME/CA CL E TO JCT US 283 IN CA CO.	MILOV 5.03 MI	1,044,794.60	12/13/2023 01/05/2024	09/09/24 (11/14/24)	106.67 0.00	Liberal Const 45
U160	060 ME	KA-7096-01 ACSTP	J&R CONSTRUCTORS GRP LLC 523122626	E FR U160/U54 JCT E TO ME/CA CL IN ME CO	MILOV 12.35 MI	2,465,586.60	12/13/2023 01/05/2024	09/09/24 (11/14/24)	106.67 0.00	Liberal Const 45
K096	068 NS	KA-7107-01 ACSTP	VENTURE CORP 524042696	E FR LE/NS CL E TO E CL OF NESS CITY IN NS CO	MILOV 18.32 MI	4,084,078.39	04/17/2024 05/08/2024	08/12/24 (09/23/24)	91.43 91.43	Dodge City Const 35
K096	102 WH	KA-7121-01 ACSTP	VENTURE CORP 523122696	E FR GL/WH CO LI E TO THE WCL OF LEOTI IN WH CO.	MILOV 10.87 MI	2,662,972.74	12/13/2023 01/05/2024	08/13/24 09/19/24	51.43 51.43	Syracuse Const 35
U083	028 FI	KA-7133-01 ACNHP	VENTURE CORP 523122636	E FR END OF CONC PVMT N OF N JCT OF US50/US83 N TO THE FI/SC CO LI FI CO	UBAS 17.67 MI	3,091,347.15	12/13/2023 01/05/2024	08/30/24 (10/04/24)	82.00 68.00	Garden City Const 50
U083	086 SC	KA-7134-01 ACNHP	VENTURE CORP 523122646	E FR FI/SC CO LI N TO CONC SHLD IN SCOTT CITY NEAR SCL IN SC CO	UBAS 13.89 MI	2,458,732.65	12/13/2023 01/05/2024	08/30/24 (10/04/24)	82.00 82.00	Garden City Const 50
U050	029 FO	KA-7163-01 ACNHP	VENTURE CORP 523112636	E FR E SPEARVILLE E TO FO/ED CL IN FO CO	MILOV 7.64 MI	1,796,871.95	11/15/2023 11/30/2023	04/10/24 05/29/24	96.00 96.00	Dodge City Const 25
28 KA 721	028 FI	KA-7209-01 HSIP	ROADSAFE TRAF SYSTEMS INC 524022616	E FR E US-83/US-50 JCT S TO S US-83/US-83B JCT FR CONC PVMT W OF HOLCOMB E TO E US-83/US-50 JCT. FR E US-83/US-50 JCT S TO S	PAVMK 18.59 MI	668,562.12	02/21/2024 03/13/2024	04/26/24 08/20/24	105.00 105.00	Garden City Const 60

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 6

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U083	028 FI	KA-7210-01 HSIP	ROADSAFE TRAF SYSTEMS INC 524022626 E	FR S US-83/US-83B JCT S TO TV RD IN FI CO.	PAVMK 10.38 MI	315,625.36	02/21/2024 03/13/2024	04/26/24 08/20/24	105.00 56.67	Garden City Const 60
106 KA 7	106 STATE WIDE	KA-7433-01	HEFT AND SONS LLC 524086626 E	FR MT/SV CL E TO W CL OF HUGOTON IN SV CO. FR OK/KS SL N TO JCT US-56 IN SV CO. FR CITY OF ROLLA E TO MT/SV CL IN MT CO.	CONVT 27.17 MI	1,191,226.00	08/21/2024 09/25/2024		0.00	Liberal Const 15
K027	094 ST	KA-7466-01	DUSTROL INC 524096646 E	FR MT/ST CL N TO R/R TRACKS S OF US-160 JCT IN ST CO.	SURCY 11.43 MI	1,957,474.27	09/18/2024 10/14/2024		0.00	Liberal Const 55
K027	065 MT	KA-7467-01	DUSTROL INC 524096636 E	FR JCT US-56 N TO K-51 JCT AND THEN FR K-51/K-27 JCT N TO ST/MT CL MT CO.	SURCY 18.80 MI	3,148,159.20	09/18/2024 10/14/2024		0.00	Liberal Const 55
U056	095 SV	KA-7497-01 ACSTP	VENTURE CORP 524102676 E	FR JCT K-51 E TO EJCT OF K-25 IN SV CO.	MILOV 2.57 MI	1,078,907.00	10/16/2024 11/04/2024		0.00	Liberal Const 55
K025	095 SV	KA-7498-01	VENTURE CORP 524106646 E	FR US-56 JCT N TO GT/SV CL IN SV CO.	MILOV 13.08 MI	2,772,246.50	10/16/2024 11/04/2024		0.00	Liberal Const 55
K025	034 GT	KA-7499-01 ACSTP	VENTURE CORP 524102626 E	FR GT/SV CL N TO NCL OF ULYSSES IN GT CO.	MILOV 13.36 MI	2,303,462.00	10/16/2024 11/04/2024		0.00	Liberal Const 55
U083	041 HS	KA-7500-01 ACNHP	VENTURE CORP 524102646 E	FR HS/SW CL N TO JCT US-56 IN HS CO.	MILOV 6.02 MI	1,052,824.11	10/16/2024 11/04/2024		0.00	Liberal Const 20
U054	088 SW	KA-7501-01 ACNHP	J&R CONSTRUCTORS GRP LLC 524102656 E	FR E OF RS 1987 E TO ME/SW CL IN SW CO.	MILOV 8.36 MI	2,113,474.59	10/16/2024 11/12/2024		0.00	Liberal Const 25
K096	036 GL	KA-7539-01 ACSTP	BETTIS ASPHALT & CONST INC 524112616 E	FR CO/KS SL E TO K-27 JCT IN GL CO.	MILOV 16.00 MI	5,981,427.03	11/20/2024 12/13/2024		0.00	Syracuse Const 70
K027	038 HM	KA-7540-01 ACNHP	BETTIS ASPHALT & CONST INC 524112626 E	FR W K-27 JCT N TO GL/HM CL IN HM CO.	MILOV 19.41 MI	2,913,003.20	11/20/2024 12/13/2024		0.00	Syracuse Const 40
K025	102 WH	KA-7541-01 ACSTP	VENTURE CORP 524112636 E	FR KE/WH CL N TO K-96 JCT IN WH CO.	MILOV 19.12 MI	2,344,621.49	11/20/2024 12/13/2024		0.00	Syracuse Const 75

CONTRACT STATUS REPORT AS OF 05JAN25
DISTRICT 6

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K025	102 WH	KA-7542-01	VENTURE CORP 524116616 E	FR JCT K-96 N TO WH/LO CL IN WH CO.	MILOV	16.06 MI	1,987,573.70	11/20/2024 12/13/2024		Syracuse Const 75
U054	060 ME	KA-7558-01	J&R CONSTRUCTORS GRP LLC 524106636 E	FR ME/SW CL E 0.1033 MI IN ME CO.	MILOV	0.10 MI	42,251.40	10/16/2024 11/12/2024		Liberal Const 25
K023	035 GY	TE-0487-01 TA	PRADO CONST LLC 523102636 E	K-23: FR AVE C TO EGBERT ST IN CIMARRON IN GY CO.	PEDBI	0.14 MI	1,748,206.00	10/18/2023 11/29/2023	03/05/24 (06/21/24)	Dodge City Const 80
013 TE 0	013 CA	TE-0488-01 TA	APAC-KS INC SHEARS DIV 523012626 E	MAIN ST FR 9TH TO 7TH, N SIDE OF 8TH ST, ONE HALF BLOCK EA DIRECTION FR MAIN, IN THE CITY OF ASHLAND IN CA CO.	PEDBI	0.25 MI	2,109,805.06	01/18/2023 02/17/2023	07/17/23 07/09/24	Dodge City Const 85
U056	095 SV	TE-9605-01	MULTICON INC 524066636 E	FR W CITY LIMITS ST TO S COULTER DR IN THE CITY OF HUGOTON	PEDBI	0.94 MI	580,671.01	06/20/2024 07/17/2024		Liberal Const 70
	106 STATE WIDE	C-5034-01 CHBP	BRIDGES INC 521094696 E	GRAY, CLARK AND MEADE CO BRIDGE BUNDLE	GRBRS	0.84 MI	8,527,974.86	09/22/2021 10/27/2021	01/10/22	Dodge City Const 93.14
042 C 51	042 HG	C-5121-01 HSIP	ROADSAFE TRAF SYSTEMS INC 522082606 E	RS 255, RS 948, AND RS 1591 IN HG CO	PAVMK	4.42 MI	36,816.21	08/17/2022 09/30/2022	04/03/23 04/21/23	Dodge City Const 10
068 C 51	068 NS	C-5126-01 HSIP	L & M CONT INC 524072616 E	RS 312 FR RS 280 TO K-96	GDFC	8.83 MI	239,593.00	07/17/2024 08/02/2024	12/02/24 (01/01/25)	Dodge City Const 25
028 C 52	028 FI	C-5201-01 HSIP	PHILLIPS SOUTHERN ELECT CO INC 524074636 E	RS 1401 FR MAPLE ST TO US-50	RSIMP	2.64 MI	396,565.90	07/17/2024 08/19/2024	(03/03/25) (04/11/25)	Garden City Const 30
068 C 52	068 NS	C-5225-01 STP	L & M CONT INC 524082616 E	BR OVER TRIB TO S FORK OF WALNUT CR ON G RD LOC 2.0 MI N AND 4.1 MI E OF BEELER	GRBR	0.04 MI	362,626.00	08/21/2024 09/10/2024		Dodge City Const 50

CONTRACT STATUS REPORT AS OF 05JAN25
HEADQUARTERS

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	106	KA-1521-01	NES TRAFF SAFETY, LP DBA ADVANCED WARNII	CONST	MI	94,850.00				tion and Materials
	STATE WIDE		508000001 E SETTLEMENT OF LIQ DAMAGES ON SEVERAL PROJECTS				08/24/2008			
KA 6796	046	KA-6796-03	CLARKSON CONST CO	CONST	MI	73,642,784.19	06/09/2023	06/09/23		tion and Materials
	JO		002326796 E De Soto (Panasonic Battery Plant): local road improvements at various locations including widening a section from 2-lane to 4-lane, shared use path				06/09/2023		81.51	