Kansas Department of Transportation

Checklist for Contractor's Stormwater Pollution Prevention Plan (SWPPP)

Project Number:	County:				
Contractor:	Special Provision #:				
Area Engineer:	Review Date:				
General					
	Yes	No	Comments		
Project and site description, including receiving waters and general soil types?					
General project schedule or sequence of operations?					
Contact information including email address for Contractor's WPCM?					
Contact information for subcontractors?					
Erosion Control BMPs					
	Yes	No	Comments		
Disturbed area limited to 750,000 square feet per equipment spread?					
Disturbed areas to be finish graded and stabilized before exposing additional area?					
Drainage structures and permanent erosion control features scheduled for construction as soon as practical?					
Stabilization with mulch or other similarly effective BMPs to be initiated immediately after activities have permanently ceased on portions of the site?					
Stabilization with mulch or other similarly effective BMPs to be initiated immediately after activities have temporarily ceased on portions of the site and will not resume for 14 days (7 days for steep slope areas)?					
Geotextiles, erosion control mats or other appropriate BMPs included for stabilization of steep slope areas?					
Appropriate BMPs included to minimize erosion and discharge from soil stockpiles?					
BMPs to reduce erosion of concentrated stormwater flows by velocity dissipation (e.g. ditch checks) and channel liners (e.g. geotextiles, erosion control blankets)?					
Sediment Control BMPs					
	Yes	No	Comments		
Appropriate sediment control BMPs (silt fences, wattles, rock checks, etc.) included as perimeter controls for potential discharge locations?					
Perimeter controls to be installed prior to beginning soil disturbing activities?					
Additional BMPs used as necessary within the site to limit stormwater volume/velocity and to minimize sediment transport?					

Kansas Department of Transportation

Checklist for Contractor's Stormwater Pollution Prevention Plan (SWPPP)

	Yes	No	Comments		
Storm drain inlets to be protected with suitable BMPs?					
Sedimentation basins required?					
Sedimentation basins included?					
If included, do the sedimentation basins meet the permit requirements for capacity and for surface withdrawal of impounded water?					
If included, are the sedimentation basins to be constructed prior to or concurrently with construction activity in the basin's drainage area?					
Site Management BMPs					
	Yes	No	Comments		
Construction entrances/exits identified? Are practices included to minimize off-site tracking of sediment? Are practices included for daily clean-up of any tracked sediment?					
Practices for management of trash and construction waste?					
Portable toilets for the management of sanitary waste?					
Practices to address washout of concrete mixers/equipment and concrete waste?					
Practices for proper storage of construction materials, fuels, lubricants or other potential contaminants?					
Attachments					
	Yes	No	Comments		
Proof of WPCM having completed CSW certification?					
Proof of Contractor's Environmental Inspector(s) having completed CSW certification?					
Form 246 completed and signed by Contractor and all subcontractors?					
Request for Joint Owner/Operator form (if applicable)?					
Relevant special provisions?					

General Observations / Comments